

CAPEX Dashboard
As at 30 September 2025

Legend		Description
		Overspend more than 10%
		Overspend but less than 10%
		Underspend more than 20%
		Within budget and <20% underspend


Asset Type	September 2025					Year To Date				Full Year					
	Actual \$000	Budget \$000	Variance			Actual \$000	Budget \$000	Variance			Forecast \$000	Budget \$000	Variance		
Control Systems	17	16	(-1)	(-9%)		29	19	(-10)	(-53%)		1,031	1,031	0	%	
Network	(-882)	2,341	3,223	138%		(-127)	3,247	3,374	104%		21,265	21,200	(-65)	(-%)	
Pump Stations	116	182	66	36%		129	278	150	54%		6,703	5,930	(-773)	(-13%)	
Storage	10	102	92	90%		59	207	148	71%		1,220	1,220	(-0)	(-%)	
Data Capture and Analysis	0	0	0			0	0	0			0	0	0		
Treatment Plant	2,614	2,926	312	11%		5,239	5,578	339	6%		27,637	32,541	4,904	15%	
Total Capital Programme	1,875	5,566	3,691	66%		5,329	9,329	4,000	43%		57,855	61,922	4,066	7%	
Opex Works															
GWRC-CPX-Te Marua WTP Expansion Stage 1															
GWRC-CPX-Regional Fluoride UpgradeStage2															
GWRC-CPX-Bulk Water Network Modelling															
Revised Total	1,920	6,216	4,296	69%		5,415	11,276	5,862	52%		63,122	69,711	6,589	9%	

Activity	September 2025				Year To Date				Full Year	
	Actual \$000	Budget \$000	Variance \$000	%	Actual \$000	Budget \$000	Variance \$000	%	Budget \$000	
 Consultancy	851				1,477					
 Physical Works	789				3,013					
 Corporate Cost	280				925					
 Total	1,920	6,216	4,296	69%	5,415	11,276	5,862	52%	69,711	


Work Type	September 2025				Year To Date				Full Year						
	Actual \$000	Budget \$000	Variance \$000	%	Actual \$000	Budget \$000	Variance \$000	%	Forecast \$000	Budget \$000	Variance \$000	%			
Renewals	(-1,150)	2,400	3,550	148%		(-237)	3,640	3,877	#####		26,228	25,765	(-463)	(-2%)	
Upgrades - Level of Service	3,069	3,215	146	5%		5,610	5,836	225	4%		32,213	36,743	4,529	12%	
Upgrades - Growth	1	600	600	100%		42	1,801	1,759	4,208%		4,681	7,204	2,523	35%	
Total	1,920	6,216	4,296	69%		5,415	11,276	5,862	52%		63,122	69,711	6,589	9%	

Key Projects	September 2025				Year To Date				Full Year			
	Actual \$000	Budget \$000	Variance \$000	%	Actual \$000	Budget \$000	Variance \$000	%	Forecast \$000	Budget \$000	Variance \$000	%
GWRC-CPX-Relocate Main on Silverstream Bridge GWRC-CPX -Rocky Pt&NgaurangPipeConnectio												
GWRC-CPX-Te Marua WTP Capacity Upgrade GWRC-CPX-Kaitoke Flume Bridge GWRC-Treatment Plants Reactive Renewals GWRC-Te Marua Treatment Plant Equipment GWRC-CPX-GI and WL Wells Replace Stage 2 GWRC-CPX-WL WTP Building Ventilation SP2 Upgrade GWRC-CPX-WL WTP Motor Hall Ventilation SP1 Upgrade GWRC-CPX-Te Marua WTP Expansion Stage 1												
GWRC-CPX-Johnsonville Pump Station Renew												
Remaining Projects												
Total												

GWRC YTD Spend Actual vs Budget



GWRC YTD Actual CAPEX Spend by Activity by Month



Monthly Commentary (CAPEX)

The purpose of this dashboard is to provide a summary of the current year to date and full year forecast capex financial postion for drinking water.

Summary:

As at the end of September 2025, excluding opex works, the capital programme actuals are \$5.3m against a budget of \$9.3m, so coming in behind budget by \$4.0m. The main works taking place during the first quarter relate to the Te Mārua WTP Capacity Optimisation project.

At a programme level, the full year forecast is \$57.9m, excluding opex works, against a budget of \$61.9m, so coming in underthe budget amount by \$4.1m. This forecast is in line with the Advice Memo being sent to GWRC in early October 2025, with the forecast numbers excluding proposed options for addressing the underspend. The reasons for the underspend include the timing and scope of prjects, resourcing constraints, funding not required, procurement risks and risks with consenting due to the regulatory uncertainty.

Further work is required to confirm the full year forecast position.

Year to date summary:

Items of note:

Drinking Water:

- Te Mārua WTP Expansion Stage 1 (The Pākuratahi Lakes), Regional Fluoride Upgrade Stage 2 and the Modelling works – As confirmed by GWRC, these three projects are being shown on the capex dashboard however the costs are being captured against the respective Opex Work Orders by GWRC.
- Rocky Point to Ngauranga Valve Chamber Connections Project – The physical works for the first stage of this project is now complete. The second stage is scheduled for the second half of the financial year.
- Whakawhirinaki Silverstream Pipe Bridge project – Focus for September was on the cut in. Wellington Water are continuing to work with the Engineer and contractor

Full Year Summary:

Items of note:

Drinking Water:

- Gear Island and Waterloo Wells Replacement project – This project is forecasting for this financial year. Procurement activities are underway and construction is now scheduled to start in the second half of the financial year and continue into next financial year.
- Te Mārua WTP Expansion Stage 1 (The Pākuratahi Lakes) project is currently in the Indicative Business Case phase and then the Detailed Business Case. Wellington Water are to provide a formal memo to GWRC. GWRC will then determine whether the work can proceed within this financial year.