Works Access Permit

Registration Number: **R1066206**

Utility Reference:



1. Details of Proposed Work

Activity: Open Trenching, Pot Holing, Other (Specify Detail), Hand Digging

Address: 30 Laings Road, Lower Hutt Central, Lower Hutt, 5045 Location in road: Carriageway, Footpath, Berm, Nature Strip WAP valid period: 01 January 2025 to 31 December 2025

2. The Parties

Hutt City Council being a body corporate in accordance with the Local Government Act 2002 ('the Corridor Manager;')

Wellington Water Alliance being an approved Utility Operator in accordance with Local Government Act 2002 submitting a request for access in accordance with that act;

Wellington Water Alliance being the agent of the Utility Operator submitting this request on behalf of the Utility Operator and in accordance with the Utility Operator's statutory rights ('the Applicant').

3. Attachments

Attachment 1 being the Schedule of Reasonable Conditions.

Attachment 2 being plan TMP showing the agreed service location.

4. Background

- (a) The Utility Operator wishes to carry out the works stated on CAR Number R1066206 and thereafter maintain the utility services established in the corridor;
- (b) The Corridor Manager is required to provide a written consent in accordance with its governing legislation and to provide a schedule of reasonable conditions, if required, by the utility legislation under which the request for access has been made; and
- (c) In accordance with the Code: Utilities' Access to the Transport Corridors and on behalf of the Corridor Manager, I give my written consent for access to the corridor at the agreed location and attach my schedule of reasonable conditions:
- (d) In the case of State highways this Works Access Permit serves as the approvals required under sections 51 and 78 of the Government Roading Powers Act.

| Signed | Harm | | Da | ate | 15/11/2024 | | | |
|-----------|---------------------------------------|----------|-------------------------|-------|---------------|--|-----------------------------|--|
| Josef Sta | ins acting purs | suant to | delegated autho | rity. | | | | |
| FOR Corr | OR Corridor Manager APPROVAL USE ONLY | | | | | | | |
| Time Spe | nt Processing: | | | | | | | |
| | Approved Contractor | | Route Plan Submitted | V | TMP Submitted | | Stockpiling Arrangements | |



CONDITIONS

Special Conditions

- 1. Conditions/TMP/Permit must be adhered too at all times, TMP,WAP and conditions are to be keep on site at all times via paper copies or downloaded to a site tablet. Failure to do so may result in a NCN or a stop work notice being issued.
- 2. Excavations in carriageways Footpath and Berm.
 - 1. All excavations are to be backfilled and AC sealed at the end of each shift
 - 2. Compaction test results are to be uploaded into CAR Manager for all excavation work in carriageways, footpath and berms.
 - 3. Photos prior to backfill of excavation in carriageways to be uploaded into the CAR showing the 150mm trimming allowance on either side of the excavation.
 - 4. Hot poured rubber bitumen bandage must be applied where excavations are carried out within the carriageway.

The width of the sealing shoe is to be at least 60mm wide. Once the hot poured rubber bitumen bandage has been applied to the joint/s, an emulsion and grit (or sand seal) is to be placed over the bandage.

The surface joints must be clean and dry before applying the hot poured rubber bitumen.

- 5. All time extensions must be approved by the Corridor Manager.
- 6. Site Photos: ensure that photos are uploaded the CAR, showing the physical works, site setup, and when works are completed (give a reference in the photo i.e. Address letter box) also required for completion sign off
- 7. Any Small excavations, must reinstated to the 1m rule, this applies for AC and Concrete, any cracks or divots to be captured in the reinstatement.
- 8. Only the work stated in the approved TMP, can be completed with the TMP
- 9. Steel Plates are not approved to be used on this site(unless prior approval is given by the Operation corridor manager)
- 10. Micro Slot trenching is not approved to be used on the HCC network (Carriage way and footpath. micro slot trench is a trench that is 100mm or less in width.)
- 11. Ensure there is an adequate surface for pedestrians being diverted onto grass berms
- 12. if temp seal has been approved for this work, it is to include a top layer of coldmix AC and be monitored daily.
- 13. all reinstatement is to be done to HCC standards, all remedials are to be completed as soon as possible, if not the same day
- 14. Any pedestrians being diverted on to the berm, the berm must have a non slip surface or the berm must be suitable and not boggy/muddy
- 15. Yellow plastic plates are to used in con-junction with fencing to cover any small excavations on the berm or footpaths
- 16. if trenching is required through a driveway, please contact HCC to discuss (kara.collins@huttcity.govt.nz)
- 3. This Corridor Access Request (CAR) is approved in order for the Utility to have a set of Generic Traffic Management Plan's available for use with an excavation CAR. In all cases a separate CAR is required for excavation work.
- 4. Clash of works check, please ensure to check for clashes on the planning map and contact the other party to ensure you can have access to the site, if not, please plan the works to suit the allowed date/s.
- 5. The cover sheet uploaded to the CAR forms part of the approved CAR application and associated TMP, and the comments from the TMC/Delegated authority must be reviewed and incorporated into the approved TMP.

General Conditions

6. The Utility Operator must:

CAR Number: R1066206



- (a) carry out all Work in Transport Corridors in accordance with the Code and KiwiRail's Specifications for Working in Railway Corridors;
- (b) undertake all Works in compliance with the Acts of Parliament and mandated codes of practice that relate to their industry and the type of Work described within the plans and methodology submitted;
- (c) install assets more or less in the location shown on the attached plans, and agree the exact location and position with the Road Corridor Manager before Work commences;
- (d) locate any Utility Structures in the Road Corridor in the agreed position shown on the drawings and clear of the Carriageway, Road Corridor furniture and kerbs, drains, manholes, etc. Utility Structures agreed to be within the trafficable part of the Road are to be flush with the surface and designed to withstand full heavy Traffic loading (NZTA's HN-HO-72 Traffic Loading);
- (e) provide a full description of the construction methodology, reinstatement, resurfacing and compaction and agree this with the Road Corridor Manager prior to Work commencing;
- (f) make the Works available at all times for inspection by any person representing the Road Corridor Manager;
- (g) if requested, pay the reasonable costs of the Road Corridor Manager in connection with the processing of this notice and for the monitoring and auditing of the Works; (See NZ Transport Agency Cost Structure under Clause 23)
- (h) keep a full copy of the Works Access Permit/ Permit to Enter and Reasonable Conditions on the Work Site at all times during the Works;
- (i) undertake remedial action on non-conforming Work within the timeframe set by the Road Corridor Manager, where reasonable and practicable;
- (j) gain all the necessary consents, approvals and permits from the relevant statutory and regulatory authorities at its own cost;
- (k) keep plans of the installed Work and make them available to the Railway Corridor Manager (in all cases) and Road Corridor Manager (on request);
- (I) compensate the Road Corridor Manager for any damage or costs incurred to the Road Corridor due to the Work or for costs resulting from the removal of abandoned installations, Utility Structures, components and equipment that belong to the Utility Operator;
- (m) repair all Road Corridor assets damaged as a result of the Works, should the Road Corridor Manager determine these are necessary prior to the end of the Warranty period;
- (n) restore to their original condition any surface or Utility Structure that was damaged or removed as a result of the Works;
- (o) control the surface water channels so as to cause minimal interference to existing flows;
- (p) fully restore the surface water channels at the completion of the Works;
- (q) notify the Road Corridor Manager of any maintenance Work it proposes to undertake within the two-year Warranty period;
- (r) have in place an approved TMP for Roads and Motorways at least two days prior to Work commencing on the Work Site;

(s) provide the Road Corridor Manager with two Working Days' notice before commencement of Work on the Work Site;

CAR Number: R1066206

Page 2 Of 3

15 November 2024

Josef Stains Hutt City Council

- (t) ensure that the Work is carried out under the control of a warranted supervisor as required by the Code of Practice for Temporary Traffic Management and ensure that there are sufficient people on site specifically to control the flow of Traffic through the site in accordance with the TMP;
- (u) comply with instructions from an officer of the NZ Police Traffic Safety Branch or a duly authorised agent of the Road Corridor Manager in respect of Traffic management and safety;
- (v) complete Works in the Road Corridor in one continuous operation (suspension of Works over five continuous days requires the prior written permission of the Road Corridor Manager);
- (w) protect and maintain all Road Corridor signs, markers, signals, barriers and associated marking and replace them to the appropriate industry standard where they have been damaged by the Works;
- (x) complete and submit a Works Completion Notice form when the Works are complete; and
- (y) stop Work as necessary to meet the requirements of section 42 of the Heritage New Zealand Pouhere Taonga Act 2014.
- 7. Work must not take place on or near a State highway during and one day either side of a public holiday or public holiday weekend.
- 8. Where otherwise required due to Traffic volumes or specific residential or Central Business District requirements, the hours of Work must be as specified in the Local Conditions and Special Conditions.
- 9. The Warranty period starts from the date the Road Corridor Manager has given signed acceptance that the Work is complete or otherwise as provided in Section 4.7.1.7 of the Code.
- 10. Unless the Works stated in the WAP have started on the Work Site, the agreement relating to the Works will only remain valid for six months from the date of approval on the Works Access Permit.
- 11. The Road Corridor Manager must manage all applications relating to Road Corridor access in accordance with the timeframes and processes in the Code.
- 12. The Corridor Manager may:
 - (a) assess the suitability of any action proposed by the Utility Operator during the Warranty period and impose Reasonable Conditions that will maintain the integrity of the Road assets;
 - (b) arrange for remedial Work to be done and recover the costs incurred from the Utility Operator, if the Utility Operator fails to take action within the agreed timeframe; and
 - (c) instruct the Utility Operator to stop Work and leave the Work Site (having made the site safe) if the Works are not complying with the relevant Reasonable Conditions including any plans, relevant conditions or specifications contained in the Code, or permission requirements.
- 13. In granting this WAP, no vested right is created.
- 14. This WAP is not transferable without the written permission of the Road Corridor Manager.

Local Conditions

CAR Number: R1066206



CAR HCC Full Scope of Works Utility

Utility

| Company | Wellington Water Alliance | | |
|------------------|----------------------------------|--|--|
| Contract Manager | Bob Wilson | | |
| Phone | 027 3355 334 | | |
| Email | Bob.Wilson@wellingtonwater.co.nz | | |

Contractor

| Company | Wellington Water alliance |
|------------------|----------------------------------|
| Contract Manager | Bob Wilson |
| Phone | 027 3355 334 |
| Email | Bob.Wilson@wellingtonwater.co.nz |

| Type of Work (Tick) | | | Emergency | х | | |
|-------------------------|-------------|---|-----------|---|------|---|
| Location Road (Tick) | Carriageway | х | Footpath | х | Berm | х |

Work Location

| Physical Address | Various Locations / Streets within Hutt City Region |
|------------------|---|
| | |

Work Programme

| Start Date | 01/01/2025 | Completion Date | 31/12/2025 |
|------------------|------------|-----------------|------------|
| Duration of Work | 24/7 | Day / Night | 365 |

Hours of work

| Start Time | Finish Time | |
|------------|-------------|--|
| | | |

Description of Activity

P1 / P2 Emergency excavation & Non excavation works may need a retrospective TMP:

Works that require an immediate response to restore the integrity of the Utility Structure or secure the situation for the safety of the Public and relates to:

- restoration of supply following an unplanned outage or interruption of supply.
- rectification of a dangerous situation including support requested by an emergency service; or
- unplanned events that have a significant impact on a Road, a Railway, a bridge, public health, public safety, or the security of supply to a network.
- All work carried out may involve having 1 to 2man onsite including sub-contractors.
- All digging works can involve but not limited to hand digging / using a digger or utilising a Hydro Vac when required.

ALL ROAD CLOSURES MUST HAVE RCA / TMC APPROVAL

Emergency Night or Weekend Works must be notified:

- Contact Landaccess between 7:30 am to 16:30pm to advise RCA/TMC
- Directly to Council / Night Duty Supervisor outside of these hours and weekends

Note: All project works, or other work not covered under the Generic Tmp / Tmd will need site specific. Council needs to be notified ASAP.

Main arterial roads:

If Retrospective Tmp is requested traffic management will be added to the Car to upload relevant documents.

Only approved contractors listed on Tmp are covered under Generic Car.

ALL CONTRACTORS ARE TO NOTIFY THE RCA PRIOR TO CARRY OUT THEIR WORK ACTIVITY.

Emergency excavation & Non excavation works Causing health and safety issues to the public and is immediately impacting or flooding a property, accessway or other facility.

- Burst 3 Water network leaks which covers repairs / replacements of council assets.
- Urgent mark outs of utility / council assets.
- Urgent Locates.
- Urgent leak detection.
- Poor water quality needing to flush hydrants.
- Operation of hydrants and valves on the same day.
- Missing / broken lids posing a health and safety issue.
- No Water / low water pressure to properties.
- Major Blockage / Overflow in the Wastewater network.
- Urgent flushing and cleaning of Wastewater Inceptors.
- Major blockage / break in the Stormwater network.
- Urgent Replacement of Manhole frame and centres.
- Urgent Replacement of Stormwater and Wastewater laterals.
- Urgently needing to Lift manhole covers to check for blockages.
- Pollution into our Stormwater network or waterways.
- Third party damage to council assets.

Crews and Sub contractors must adhere to the following:

- Ensure proper traffic and pedestrian management is in place.
- Set up correct Tmd to suit the work site.
- Complete a separate RCP form for every excavation.
- Safety induction is carried out as per RCP process.
- Ensure safety is always adhere to.
- Ensure all efforts are made to minimise disruption to residents, business, and pedestrians.
- Make sure relevant documents are onsite (utility plans).
- Mark out utility / council assets to carry out work above.
- Provide before photos showing a wide street view of location.
- Photo of repairs.
- Photo after the repair and how the site was left.
- Clear notes of what was repaired.
- Where possible reinstatement will be completed after emergency excavation.
- Site is packed up and left clean and tidy.

Work Vehicles onsite at various stages of work but not limited to:

Standard work crew:

1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to carry out maintenance work. Crews to set up own Tmd.

Service crews are equipped to set up the following Tmd's only.

Traffic management will be required if you do not carry correct signage.

| CC1 | F2.1 |
|------|--------|
| CC2 | F2.2 |
| CC3 | F2.5 |
| CC4 | F2.6 |
| CC5 | F2.7 |
| CC7 | J2.16A |
| CC8 | |
| CC9 | |
| CC12 | |
| | |

Sub-contractors are to follow the Tmd criteria above, or if you do not have correct signage to set up own Tmd. Any Tmd not listed above will require external traffic management.

Extended crew when needed:

- Hydro Vac Truck / Digger / Jet Flusher / Mini Combo maybe utilised to assist with repairing leaks.
- Traffic management vehicles if unable to set up own traffic.
- Reinstatement vehicles / plant where possible.

WHEN ARE SITE SPECIFIC TMP'S NEEDED:

Retrospective Site Specific TMP required depending on the work activities and impact. Works include:

- Entry to access Three Water Assets located at a major intersection, or within a live lane that will impact traffic flow.
- Burst water main / water leaks in the carriageway / intersections that will impact traffic.
- Hydrant / valve replacements in the carriageway that will impact traffic.
- Water / wastewater lateral replacements that involve trenching across the carriageway.
- All works within KiwiRail property, prior approval is required.
- Road closure

Health and Safety Policy Wellington Water



Our Purpose

Creating excellence in regional water services for healthy communities

Our Vision

Our people, suppliers and affected parties go home healthy and safe

- · Health and safety is our top priority
- We look after ourselves; everyone takes personal responsibility for their own health and safety
- We look out for each other, suppliers and the public; we make sure everyone is safe
- Wellington Water takes a methodical approach to health and safety; we continuously review our systems to ensure they are up-to-date and ensure that health and safety is foremost in infrastructure planning and design
- We're committed to health and safety at all times; nobody walks past an unsafe activity or work site we make it

Our Commitments

Leadership

- We make sure our people work in a safe environment
- We make sure our work sites are safe for suppliers, neighbours and the general public
- We empower our people to manage health and safety in all situations and to stop unsafe acts as they happen; we make sure there's a safe working environment before work continues
- We proactively identify and manage hazards and ensure safe behaviour
- We support the safe and early return to work of any of our people who are injured or sick, and support and follow up on anyone who is injured on a Wellington Water site
- We recognise staff and suppliers who practice excellence in health and safety

Systems

- We make sure our people have the training, skills and resources to work safely
- We ensure infrastructure managed by Wellington Water is designed, constructed, operated and maintained safely, and will remain safe for our people, suppliers and the community
- We accurately record, investigate and report incidents and learn from them
- We monitor our health and safety performance and that of our suppliers as a basis for continuous improvement and identifying new and safer ways of working

Working with others

- Our suppliers are required to commit to our vision of our people and suppliers going home healthy and safe
- We make sure all suppliers working on behalf of Wellington Water have high quality health and safety systems in
- · We comply with and exceed all relevant legislation, regulations, codes of practice and industry standards
- We interpret health and safety broadly and work with all stakeholders to achieve our health and safety vision



People at the heart of everything we do

Living safely is how we go about every aspect of our lives; all day, every day. It is more than work, it is about integrating our work, home and interests, our desire to get the best out of life, and to be the best we can. It is recognising our strengths and weaknesses, and making positive choices that benefit our wellbeing and way of life, including those of others in the communities in which we live and work.

We will:

- · Demonstrate our commitment through active and visible leadership
- Abide by a simple safety management system that encourages health and safety ownership by each and every individual
- · Incorporate health and safety into the way we design, plan and do our work
- Work collaboratively with our subcontractors to meet the required health and safety standards
- . Enhance our health and safety skills and behaviours through training and development
- · Foster a culture of reporting, learning and sharing
- · Be empowered to maintain a safe and healthy workplace
- · Promote a positive health and wellbeing mindset
- · Meet or exceed relevant standards and legal requirements
- · Set measurable objectives and targets to ensure continual improvement

C W Bruyn Managing Director





ROAD SPACE BOOKING

| Address: | | | | | |
|-----------------------------|------------|-------------|----------------|-------------|----------|
| Contractor: | | | | | |
| Dates & Times (attended): | From: | | | То: | |
| Dates & Times (unattended): | From: | | | То: | |
| Generic TMP used: | | | | | |
| Diagram (s) used: | | | | | |
| CAR# | | | | | |
| Work A | ctivity an | nd Reason | s TTM to re | amain ir | a nlace: |
| WOIRA | ctivity an | iu iteasori | 13 1 1 W CO 16 | ziiiaiii ii | i piace. |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| Contractor Name: | | | | | |
| Contractors Signature: | | | | | |
| TMC Approval: | | | | | |

Please attach photos of site active site set up (these photos are to include both ends of the site (inclusive of any side roads), pedestrian/cycle management and the working area.





Notes to the applicant / contractor (of working space) / contractor or delegated authority (of TTM)

CAR reference number: R1066206

Approved TMP reference number: ATMS 2024-371 Emergency GTMP

This TMP is approved with the following conditions / comments:

- 1. Additional for stop/stop and stop/go closures to prevent any road user conflict all approaches should be on stop to allow for safe driveway access control
- 2. Escorting pedestrians through the site this may require work activities to be halted
- 3. Diagrams:
 - F2.16 requires prior approval from the TMC and specifically if unattended
 - Use of F2.4 if approved by the TMC will require the installation of a temporary speed limit for both attended and unattended
 - CC4 refer to F2.3 for minimum pedestrian diversion requirements i.e. 1.2m path + 1m lateral safety zone
 - Any cone mounted RD6L or R signs are to be twin disc as opposed to single disc
 - F2.24 and F2.25 require Corridor Manager approval as opposed to TMC approval
- 4. Proposed TSLs would include the following as additional diagram references:
 - F2.4 for attended and unattended
 - F2.21 for unattended
- 5. Men At Work Todd Lynch is no longer with Men At Work.

Jason Wildman

Traffic Management Coordinator







TRAFFIC MANAGEMENT PLAN (TMP) - FULL FORM

Use this form for complex activities. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

| Organisations | | | Principal (Client): Wellington Water | | | | |
|------------------------------|--|--|--------------------------------------|---------------|--|---------------------------|--|
| /TMP reference | CTMD , | | RCA: Hutt City Council | | | | |
| | Road names and Suburb Various within the Hutt City Region | | | House no./RPs | | Chood Limit | |
| Location details and road | | | | From and to | | Speed Limit | |
| characteristics | | | | Various | | 30/40/50/60 /70/80km/h | |
| | AADT Various | | Peak flows | | | | |
| | | | Start AM 5:30am | | | End | |
| Traffic details (main route) | | | | | | 9:00am | |
| | | | | | | 7:00pm | |
| | | | | | | | |

APPROVED





Description of work avtivity

P1 / P2 Emergency excavation & Non excavation works may need a retrospective TMP:

Works that require an immediate response to restore the integrity of the Utility Structure or secure the situation for the safety of the Public and relates to:

- restoration of supply following an unplanned outage or interruption of supply.
- rectification of a dangerous situation including support requested by an emergency service; or
- unplanned events that have a significant impact on a Road, a Railway, a bridge, public health, public safety, or the security of supply to a network.
- All work carried out may involve having 1 to 2man onsite including sub-contractors.
- All digging works can involve but not limited to hand digging / using a digger or utilising a Hydro Vac when required.

ALL ROAD CLOSURES MUST HAVE RCA / TMC APPROVAL

Emergency Night Works must be notified:

- Contact Landaccess between 7:30 am to 16:30pm to advise RCA/TMC
- Directly to Council / Night Duty Supervisor outside of these hours and weekends

Note: All project works, or other work not covered under the Generic Tmp / Tmd will need site specific be notified ASAP.

Main arterial roads:

If Retrospective Tmp is requested traffic management will be added to the Car to upload relevant documents.

Only approved contractors listed on Tmp are covered under Generic Car. ALL CONTRACTORS ARE TO NOTIFY THE RCA PRIOR TO CARRY OUT THEIR WORK ACTIVITY.

Emergency excavation & Non excavation works Causing health and safety issues to the public and is immediately impacting or flooding a property, accessway or other facility.

- Burst 3 Water network leaks which covers repairs / replacements of council assets.
- Urgent mark outs of utility / council assets.
- Urgent Locates.
- Urgent leak detection.
- Poor water quality needing to flush hydrants.
- Operation of hydrants and valves on the same day.
- Missing / broken lids posing a health and safety issue.
- No Water / low water pressure to properties.
- Major Blockage / Overflow in the Wastewater network.
- Urgent flushing and cleaning of Wastewater Inceptors.
- Major blockage / break in the Stormwater network.
- Urgent Replacement of Manhole frame and centres.
- Urgent Replacement of Stormwater and Wastewater laterals.
- Urgently needing to Lift manhole covers to check for blockages.
- Pollution into our Stormwater network or waterways.
- Third party damage to council assets.

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43

Alullana Page 2

14 November 2024

Section E. appendix A. Traffic management plans

Edition 4. April 2020





Crews and Sub contractors must adhere to the following:

- Ensure proper traffic and pedestrian management is in place.
- Set up correct Tmd to suit the work site.
- Complete a separate RCP form for every excavation.
- Safety induction is carried out as per RCP process.
- Ensure safety is always adhere to.
- Ensure all efforts are made to minimise disruption to residents, business, and pedestrians.
- Make sure relevant documents are onsite (utility plans).
- Mark out utility / council assets to carry out work above.
- Provide before photos showing a wide street view of location.
- Photo of repairs.
- Photo after the repair and how the site was left.
- Clear notes of what was repaired.
- Where possible reinstatement will be completed after emergency excavation.
- Site is packed up and left clean and tidy.

Work Vehicles onsite at various stages of work but not limited to:

Standard work crew:

1 to 2 service vehicles equipped with beacons onsite along with any small plant and equipment to carry out maintenance work. Crews to set up own Tmd.

Service crews are equipped to set up the following **Tmd's** only.

Traffic management will be required if you do not carry correct signage

| CC1 | CC7 | F2.1 |
|-----|------|--------|
| CC2 | CC8 | F2.2 |
| CC3 | CC9 | F2.5 |
| CC4 | CC12 | F2.6 |
| CC5 | | F2.7 |
| | | J2.16A |
| | | |

Sub-contractors are to follow the Tmd criteria above, or if you do not have correct signage to set up own Tmd. Any Tmd not listed above will require external traffic management.

Extended crew when needed:

- Hydro Vac Truck / Digger / Jet Flusher / Mini Combo maybe utilised to assist with repairing leaks.
- Traffic management vehicles if unable to set up own traffic.
- Reinstatement vehicles / plant where possible.

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43

Section Et appendix A. Traffic management plans

on E, appendix A: Traffic m

Page 3

14 November 2024





WHEN ARE SITE SPECIFIC TMP'S NEEDED:

Retrospective Site Specific TMP required depending on the work activities and impact. Works include:

- Entry to access Three Water Assets located at a major intersection, or within a live lane that will impact traffic flow.
- Burst water main / water leaks in the carriageway / intersections that will impact traffic.
- Hydrant / valve replacements in the carriageway that will impact traffic.
- Water / wastewater lateral replacements that involve trenching across the carriageway.
- All works within State Highways.
- All works within KiwiRail property, prior approval is required.
- Road closures.

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43

Secton E, appendix A. Traffic management plans
Page 4

Edition 4, April 2020





| Planned work program | mme | | | | | | |
|---|--|--|---|--|--|--|---|
| Start date | 01/01/2025 | Time | 24hrs | End date | 31/12/2025 | Time | 24hrs |
| Consider significant stages, for example: • road closures • detours • no activity periods. | email notification to the Road Space Booking II Location/Addres Dates/Times of V Reasons for wor Reasons for wor Photos of the ac side roads), ped A site-specific retrospectiv The ge A road Remor Bus la Roads A notification to TMC/Hutt network. Use of Traffic Signals (F2: e-STOPs – ATMS 02, ATM be manned at all times. e-swhen unattended. | works – (s) usectoristive site estrian/lee TMP eneric The closure val of mne only sof Sign City Co | attended & ur attended & ur attended & ur aremaining in a set up (these cycle manage may be requir and does not a a or one way a bobility parking closed (Petor difficance (refer ancil must be a ATMS 05 are a remote co | cess manage left unattended nattended place, longer photos are to ment and the ed for/when: suit/fit the site system (partial are Esplanade) attached list, completed for pproved by Tile not permitted portrol MANUA ars approval proved | than 1 day o include both ends of the si working area. I road closure) map) r any of the above situations MC prior to leaving on an ur d for use whilst site is unatted a operated system so cann rior to use for both attended | te (inclusive sto notify controlled and tended and physical and tended and te | ruired to be ye of any of affects to site. STOPs must |

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43





Consider significant stages, for example:

- road closures
- detours
 no activity periods.

Parking Restrictions:

Parking restrictions may be installed upon installation of Emergency TTM installation to ensure work area remains clear of parked vehicles. Parking restriction signage is to show actual work times and dates.

INFORMATION ONLY: In the event of an emergency – vehicles may require towing.

Hutt City Council (570 6666) and Police are to be provided the license plate number of any towed vehicle to be contacted prior to contacting tow company: 04 570 6666 | 0800 HUTT CITY.Supreme Towing: 0800 129 029.

All related towing fees will be directed to the contractor. Towing authority is not approved as part of the TMP process. HCC including parking enforcement do not approve or take responsibility for any organising and towing of vehicles.

Kerb Side Collection:

Kerb side collection occurs Monday to Friday. Refer to the attached kerb side collection schedule. Works to halt when kerb side collection vehicle is working in the area or onsite personnel to assist with the collection.

See https://www.toogoodtowaste.co.nz/ if unsure of collection day (QR code below)



- A risk assessment is to be applied prior to selecting/installing TMDs.
- Checking-process-for-GTMPs checklist form (attached) is to be completed prior to using GTMP
- Reinstatement is to be planned same day or as soon as practicably possible. Pedestrian
 management (remaining on the path/berm) and shoulder closures can remain in place with fencing.
 Any works requiring pedestrian diversion onto the road or larger than a Shoulder Closure must be
 backfilled to road level with aftercare left in place or temporary sealed.
- Wellington Water is responsible for managing the aftercare for all temporary surface contact 04 912 470 or email: landaccess@wellingtonwater.co.nz.

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43

M Section E, appendix A. Tra

Section Et appendix A Traffic management plans





| Type of road | On shoulder or roadside – no time limit | On live tane – up to 5 minutes | Over 5 minut |
|---|--|---|---------------|
| Low volume (less than 500vpd) category A or B road environment | Spotter optional – can be one p Onsite control must be by either | | |
| Category A | Spotter optional – can be one person activity | Spotter required – minimum two person activity | |
| | | practising STMS of any category, in the interim until the warrants are | |
| | Road level | Onsite control | |
| | Level 1 road | TC, TC-Inspector or STMS | |
| | Level 2 road | L2/3 STMS, STMS-NP, or TC- Inspector | Inspection no |
| Category B | Spotter optional – can be one person activity | Spotter required – minimum two person activity | permitted. |
| | Onsite control must be by either a practising TMO or an Inspector are phased out: | static, or stat | |
| | Road level | Onsite control | closure. |
| | Level 1 road | TC, TC-Inspector or STMS | |
| | Level 2 road (shoulder, roadside or on the lane with speed 60km/h or less) | L2/3 STMS, STMS-NP or TC- Inspector | |
| | Level 2 road (on the lane with speed 70km/h or more) | L2/3 STMS or STMS-NP | |
| Category C | Spotter optional – can be one person activity: Onsite control must be by either a practising STMS (C) or an Inspector (and in the interim until the warrants are phased out, a L2/3 STMS, STMS-NP, or TC-Inspector). | | |

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43





General rules (apply to all the above)

Inspectors must move to avoid traffic. They must not expect traffic to move or slow down to avoid them.

There must be CSD to the Inspector when on the live lane.

On busy roads where traffic volumes and speed affect access to the live lane, peak periods should be avoided or a higher level of TTM considered.

Crossing a level LV, 1 or 2 road does not constitute being on a live lane but crossing a level 3 road does, unless a pedestrian crossing facility is being used.

Vehicle

Advance warning in the form of an inspection vehicle fitted with one and preferably two amber flashing beacons and a rear-mounted sign indicating the type of activity taking place must be positioned in advance of the inspection site.

A vehicle is not required on a level LV or level 1 road with a permanent speed of less than 65km/h if the inspector remains on a footpath...

On roads with a permanent speed of less than 65km/h an amber flashing beacon is not required on the vehicle if the inspector or non-invasive works is on an unsealed shoulder (or further away from the carriageway - including a footpath).

Spotter

A spotter is not required for inspections and non-invasive works on level LV roads.

Unless otherwise approved by the RCA, all inspections on the live lane of level 1 and level 2 roads require a spotter. The RCA may provide a list of level 1 roads, times and/or activities suitable for inspection by a single inspector (eg where no level LV roads have been declared by the RCA)

Where an unaccompanied inspector is not able to maintain adequate attention (eg due to work tasks or poor visibility), a spotter will be required or another type of traffic management operation used.

Alternative dates if activity delayed

N/A – works will be carried out within the times/dates as listed.

| Road aspects affecte | Road aspects affected (delete either Yes or No to show which aspects are affected) | | | | | | | | |
|-----------------------------------|--|------------------------------|-------------|---------------------------|-------------|--|--|--|--|
| | | | | | | | | | |
| Pedestrians affected? Potentially | | Property access affected? | Potentially | Traffic lanes affected? | Potentially | | | | |
| Cyclists affected? | Potentially | Restricted parking affected? | Potentially | Delays or queuing likely? | Potentially | | | | |

Proposed traffic management methods

APPROVED





- STMS to contact Metlink (0800 801 700) for any works including installing a TSL on a bus route or impacting bus stops 30mins prior to installation.
- STMS to contact WTOC (0800 869 286) for any works affecting or close to traffic signals 30 mins prior to installation.
- Emergency Services (*555) will be called where a one-way system or road closure is installed, 30 mins prior to installation.

Once on site, the TMP will be implemented as follows:

- Emergency situation will be protected as required by delineation or mobile operation in the first instance.
- Identify public safety and site safety hazards and how they will be addressed and place on the hazard document for 'toolbox' briefing
- STMS to check the TMP is appropriate to the worksite.
- All vehicles are to have correct signage and flashing beacons. They also need to have continuous and appropriate communication with the STMS and each other on an agreed channel at all times
- Work vehicles required on site will be parked within the site or parked legally nearby.
- Mobile Operations or inspection activities may be required to turn on/off water valves.
- STMS to contact Metlink (0800 801 700) 30 minutes prior to site installation
- STMS to contact WTOC (0800 869 286) 30 minutes prior to site installation

Installation (includes parking of plant and materials storage)

Layout Procedure

Installation of the site will be done under a level 1 mobile closure with appropriate work vehicles and crew.

- A site drive through will be conducted first to confirm layout, conditions and environment are all appropriate for works to proceed.
- Vehicle positioning will be as far to the left as practical and the installation vehicle will be stationary at the installation of each sign, with activity occurring only on the non-traffic side of the vehicle.
- Advanced warning signage will be installed first on the left, followed by progressive signage installation in a 'loop' fashion around the site area.
- Once ALL signage for the site has been installed delineation and direction signage will be installed in the following order;
 - Longitudinal Delineation (Along the lane)
 - Tapers & RD6 signage

Once all delineation is installed and prior to personnel, vehicle, plant and machinery populating the worksite, a drive through check must be performed by the STMS to ensure the site has been set up as per the selected TMDs, this should include the checking of worksite layout distances.

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43



Attended (day)



RCA consent (eg CAR/WAP) and/or RCA contract reference

- An STMS or delegated TMO must be onsite at all times.
- TM-W/ TM0/ STMS to assist pedestrians/cyclists/driveways and any resident/business driveways.
- For Stop/Stop and Stop/Go setups, cyclists will be sent prior to any vehicles.
- STMS/TMO will complete 2 hourly site checks and document on the onsite record.
- Where Mobility Parking is affected alternative parking to be provided (same side of road, as close as possible), TM personnel to assist and guide users as required.
- Cyclists to given option to be guided through Road Closures in stead on taking detour.

Works near Signals:

• Any affected signal loops must be notified to WTOC during the pre-installation call to allow them to adjust signal management.

Works near Pedestrian Crossings:

• TM-W's to guide pedestrians through/around the closure when required

Works near a Bus Stop:

Bus stop integrated into MTC Stop Point

- MTC's on stop/go are to stop each bus and assist with loading & unloading of passengers when required.
- Bus stop signage is to direct pedestrians towards the stop point Bus stop relocated away from site
- Bus stop signage is be placed to show patrons where the relocation is.
- Temporary bus stop signage is to be used
- Parking restrictions are to be in place at the relocated bus stop
- TM personnel to assist and guide bus patrons as required

Works near a School:

School will be notified of emergency works.

Works will be minimized where possible at school drop off or pick up times.

F2.16, F2.24 & F2.25 requires Corridor Managers approval prior to use on attended sites

APPROVED

Jason Wildman STMS Number 307 43





- An STMS or delegated TMO must be onsite at all times.
- TM-W/ TMO/ STMS to assist pedestrians/cyclists/driveways and any resident/business driveways.
- For Stop/Stop and Stop/Go setups, cyclists will be sent prior to any vehicles.
- STMS/TMO will complete 2 hourly site checks and document on the onsite record.
- Additional lighting may be required/supplied.
- Noise will be kept to a minimum where possible.
- Where Mobility Parking is affected alternative parking to be provided (same side of road, as close as possible), TM personnel to assist and guide users as required.
- Cyclists to given option to be guided through Road Closures in stead on taking detour.

Works near Signals:

Attended (night)

 Any affected signal loops must be notified to WTOC during the pre-installation call to allow them to adjust signal management.

Works near Pedestrian Crossings:

• TM-W's to guide pedestrians through/around the closure.

Works near a Bus Stop:

Bus stop integrated into MTC Stop Point

- MTC's on stop/go are to stop each bus and assist with loading & unloading of passengers when required.
- Bus stop signage is to direct pedestrians towards the stop point Bus stop relocated away from site
- Bus stop signage is be placed to show patrons where the relocation is.
- Temporary bus stop signage is to be used
- Parking restrictions are to be in place at the relocated bus stop
- F2.16, F2.24 & F2.25 requires Corridor Managers approval prior to use on attended sites

APPROVED
CAR R1066206

Jason Wildman STMS Number 307 43

Section E, appendix A: Traffic management plans

| WAKA KOTA NZ TRANSPORT AGENCY | RCA consent (eg CAR/WAP) and/or RCA contract reference | | | |
|-------------------------------------|--|--|--|--|
| | Where hazards are present an appropriate aftercare closure would be installed as required. | | | |
| | Contractor to perform risk assessment on site and determine if additional lighting sources are required. | | | |
| | A site check must be completed a minimum of once every 24hrs or as required due to adverse weather or complaints. | | | |
| Unattended (day) | Driveway access to be maintained where possible before leaving the site. If unable to, alternative arrangements to be made with residents, businesses, others. | | | |
| | Road Space Booking (attached), CAR and email notification to the TMC & Corridor access manager will be required for any works required to be left unattended. | | | |
| | Use of Traffic Signals (F2.17), F2.16, F2.24 & F2.25 & F2.4 must be approved by TMC prior to leaving on an unattended site. | | | |
| | e-STOPs – ATMS 02, ATMS 03 & ATMS 05 are not permitted for use whilst site is unattended e-STOPs must be manned at all times. e-Stops are a remote control MANUAL operated | | | |
| | Unattended site for concrete setting maybe left as required in footpath, berm or shoulder using F1.1, F2.1, F2.2, F2.3, F2.7. Must be approved prior by TMC. | | | |
| Unattended (night) | As per Unattended (day) | | | |
| | A detour route may be required during emergency works – TMC approval must be given from the TMC prior to installation. | | | |
| Detour route | Does detour route go into another RCA's reading network? No | | | |
| | If Yes, has confirmation of acceptance been requested from that RCA? No | | | |
| | Note: Confirmation of acceptance from affected RCA must be submitted prior to occupying the site. | | | |
| | When required: | | | |
| | STMS to contact Metlink (0800 801 700) upon site removal | | | |
| | STMS to contact WTOC (0800 869 286) upon site removal. | | | |
| | Emergency Services (*555) will be called when one-way system or road closure is removed. | | | |
| | Work plant / vehicles to be removed from site before closure is removed | | | |
| Removal | Removal of the site will be done under a level 1 mobile closure with appropriate work vehicles and crew. | | | |
| | Workspace delineation to be removed first (by either removing to the kerb for later collection or directly onto a stationary working vehicle) | | | |
| | 2. Centreline delineation may now be removed using the same method as installation | | | |
| | Once all delineation is removed – sign removal may commence in a clockwise 'loop' fashion (leaving advanced warning signage in place till last) | | | |
| | 4. A full site check being conducted prior to site departure. | | | |
| | The STMS will carry out the final check before leaving the site. | | | |

APPROVED
CAR R1066206

Jason Wildman STMS Number 307 43





| Proposed TSL: | s (see TSL decision matrix for guidance) | | | |
|-------------------------|--|------------------------|--------------------------------|--|
| | TSL details as required Approval of Temporary Speed Limits (TSL) are in terms of Section 7 of Land Transport Rule: Setting of Speed Limits 2022. (List speed, length and location) | Times (From and to) | Dates (Start and finish) | Diagram ref. no.s (Layout drawings or traffic management diagrams) |
| Attended day/night | A temporary maximum speed limit is hereby fixed for motor vehicles travelling over the length of situated between (house no./RP) and (house no./RP) on (street or road name) STMS to document on the Onsite Record daily. | 24hrs | 01/01/2025 To 31/12/2025 | F2.11, F2.12, F2.13, ATMS02, F2.14, ATMS04, F2.22, F2.15, F2.16, F2.17, F2.18, F2.19, F2.20, F2.21, F2.30, F2.31, F2.8, F2.9, ATMS03, J2.19a, J2.20a, J2.20b, J2.20c, J2.20d, J2.20e, |
| Unattended day/night | A temporary maximum speed limit is hereby fixed for motor vehicles travelling over the length of situated between (house no./RP) and (house no./RP) on (street or road name) STMS to document on the Onsite Record daily. | 24hrs | 01/01/2025 To 31/12/2025 | F2.1, F2.2, F3.3, F2.7, F2.11, F2.12, F2.13, F2.16, F2.17, F2.18, F2.19, F2.20, F2.26, F2.27, F2.28, F2.29, F2.30, F2.31, J2.20a, J2.20b, J2.20c J2.20d, J2.20e, ATMS03 |
| TSL duration | No | | | |

Positive traffic management measures

APPROVED


CAR R1066206 Jason Wildman STMS Number 307 43






- Side friction delineation installed from TSL to the start of the taper.
- Additional cones may be placed on centerlines, edge lines or shoulders to increase site safety and reduce vehicle speed.
- Use of paddles and TSL
- Cone offset delineation where cones are placed either side of the lane(s), the cones on one side are placed longitudinally offset from the other by half a cone spacing.

Reduced cone spacing (2.5m) can be utilised to increase impact





Contingency plans

APPROVED





Generic contingencies for:

- major incidents
- incidents
- pre planed detours.

Remove any options which do not apply to your job

Major Incident

A major incident is described as:

- Fatality or notifiable injury real or potential
- Significant property damage, or
- Emergency services (police, fire, etc) require access or control of the site.

Actions

The STMS must immediately conduct the following:

- stop all activity and traffic movement
- secure the site to prevent (further) injury or damage
- contact the appropriate emergency authorities
- render first aid if competent and able to do so
- notify the RCA representative and / or the engineer
- under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so
- re-establish TTM and traffic movements when advised by emergency authorities that it is safe to do so
- Comply with any obligation to notify WorkSafe.

Incident

An incident is described as:

- excessive delays real or potential
- minor or non-inquiry accident that has the potential to affect traffic flow
- structural failure of the road.

Actions

The STMS must immediately conduct the following:

- stop all activity and traffic movement if required
- secure the site to prevent the prospect of injury or further damage
- notify the RCA representative and / or the engineer
- STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so
- re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.

Detour

If because of the on-site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be designed. This is likely for:

- excessive delays when using an alternating flow design for TTM
- redirecting one direction of flow and / or
- total road closure and redirection of traffic until such time that traffic volumes reduce and tailbacks have been cleared.

The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered.

The detour and route must be designed including:

- pre- approval form the RCA's whose roads will be used or affected by the detour route
- ensure that TTM equipment for the detour signs etc are on site and pre-installed.

Actions

When it is necessary to implement the pre-planned detour the STMS must immediately undertake the following:

- Notify the RCA and / or the engineer when the detour is to be established
- Drive through the detour in both directions to check that it is stable and safe
- Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced and tailbacks have cleared
- Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43

Page 15





| | Note also the requirements for no interference at an accident scene: |
|---|---|
| | In the event of an accident involving serious harm the STMS must ensure that nothing, including TTM equipment, is removed or disturbed and any wreckage article or thing must not be disturbed or interfered with, except to: |
| | save a life of, prevent harm to or relieve the suffering of any person, or |
| | make the site safe or to minimise the risk of a further accident; or |
| | maintain the access of the general public to an essential service or utility, or |
| | prevent serious damage to or serious loss of property, or |
| | • follow the direction of a constable acting in his or her duties or act with the permission of an inspector. |
| Other contingencies to be identified by | This will be determined on a case-by-case basis. Where achievable works will stop until emergency or delays have been cleared. |
| the applicant (i.e. steel plates to | Emergency services will be assisted through all sites. |
| quickly cover | Should signals or e-STOPs fail – Manual Traffic Control is to be installed immediately (refer to F2.14 & F2.22). |
| excavations) | |

| Authorisations | | | | | | | |
|---|---|----------------------|--|---------------|--|--|--|
| Parking restriction(s) | Will controlled street parking be affected? | Yes (potentially) | Has approval been granted? | N/A | | | |
| alteration authority | TMC to be notified if mobility parking is affected personnel to assist and guide users as required | | e provided (same side of road, as close as | possible), TM | | | |
| Authorisation to work at permanent | Will portable traffic signals be used or permanent traffic signals be changed? | Yes (potentially) | Has approval been granted? | No | | | |
| traffic signal sites | WTOC to be notified 30 mins prior to site instal | ation and upon re | emoval. | | | | |
| Road closure | Will full carriageway closure continue for more than 5 minutes (or other RCA stipulated time)? | Yes (potentially) | Has approval been granted? | No | | | |
| authorisation(s) | Corridor Manager will be notified prior to installation of a road closure for approval. Emergency services will be notified of installation and removal. | | | | | | |
| Bus stop relocation(s) - | Will bus stop(s) be obstructed by the activity? | Yes (potentially) | Has approval been granted? | No | | | |
| closure(s) | Metlink will be notified 30 mins prior to installation and upon removal. | | | | | | |
| Authorisation to use portable traffic signals | eSTOP Portable Traffic Signals: model# 627 - 1, 627 - 2 628 - 1, 628 - 2 629 - 1, 629 - 2 630 - 1, 630 - 2 631 - 1, 631 - 2 | | | | | | |
| | NZTA compliant? Yes | | | | | | |

| EED | | | |
|-----------------------|---------------------|---------------|---------------------|
| Is an EED applicable? | EED is not required | EED attached? | EED is not required |

Delay calculations/trial plan to determine potential extent of delays

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43





e-STOP & Stop Go Closures:

Delays of up to 5 minutes can be expected due to the nature of the TTM implemented. The STMS is to take measures to ensure delays remain under 5 minutes at all times, and queues do not extend past the advance warning signage.

If delays are occurring or excessive queueing is apparent, the STMS is to implement one of the following contingency plans;

- 1) Traffing Metering
 - Send only a specific amount of vehicles per side instead of clearing the entire queue
- 2) Pause works and open site
 - Make the site safe, remove plant and vehicles from the carriageway and open the tapers
- 3) Prioritise high flow route
 - Send vehicles from the approach with the highest flow first. Hold side street traffic for slightly longer if required.
- 4) Install additional signage
 - Install T2A/T234 "Warning Hidden Queue" signage up to 2xB from the initial advance warning signage for additional advance warning

STMS will continuously monitor for delays - TMC will be notified of any excessive delays.

Public notification plan

WTOC notification for any works which are in close proximity to traffic signals and/or for a communications plan on permanent VMS within Hutt City region.

Residents/businesses will be notified on the day of emergency works via face-to-face discussions.

Public notification plan attached? N

No

| On-site monitoring pla | n |
|------------------------|---|
| Attended | An STMS or delegated TMO will be on site at all times. |
| (day and/or night) | 2 Hourly Site Checks to be documented on the on-site record. |
| (day and/or riight) | STMS/TC to monitor and assist pedestrians, cyclists and driveways when needed. |
| Unattended | Unattended site to be checked at least once every 24 hours with site check frequency increasing in the case of inclement weather or complaints. |
| (day and/or night) | If temporary signals are used (F2.17) site checks are to be completed 2hourly or as required due to inclement weather or complaints. |

Method for recording daily site TTM activity (eg CoPTTM on-site record)

- Hazard ID sheet
- CoPTTM on-site record.
- Checking process for Generic TMPs form to be completed prior to set up of a worksite when using this TMP.

Site safety measures

- All visitors/contractors to be inducted and hazard ID completed
- PPE gear to be worn by all on site
- Toolbox meeting to be held prior to work commencing.
- Arm bars to be installed around the work area.
- STMS/TC to monitor and assist pedestrians, cyclists and driveway access at all times when required.
- Pedestrian ramps to be installed when required.

| Temporary safety barrier system | Will a temporary safety barr system be used at this work | site? | designed | the temporary safety barrier by an installation designer ar ently reviewed as being fit for | nd | N/A |
|---------------------------------|---|----------------------|---------------------------|---|-----|-----|
| | Statement from temporary s | afety barnier instal | lation ₄ desig | ner attached | N/A | |





Other information

LEVEL 1 LAYOUT DISTANCES TABLE

| Permanent speed limit or RCA- designated operating speed (km/h) | | ≤50 | 60 | 70 | 80 | 90 | 100 |
|--|-------------------------------|--|-----|------------------------|--|--|--|
| Tra | ffic signs | | | | | | |
| Α | Sign visibility distance (m) | 50 | 60 | 70 | 80 | 90 | 100 |
| В | Warning distance (m) | 50 or 30* | 80 | 105 | 120 | 135 | 150 |
| C | Sign spacing (m) | 25 or 15* | 40 | 50 | 60 | 70 | 75 |
| Saf | ety zones | A Commission of the Commission | | | | | |
| D | Longitudinal (m) | 10 or 5* | 15 | 30 | 45 | 55 | 60 |
| E | Lateral (m) | 1 | 1 | i i | 1 | 1 | 1 |
| Tap | pers | 1 | | N . | Vi | (A) | |
| G | Taper length (m)# | 30 | 50 | 70 | 80 | 90 | 100 |
| K | Distance between tapers (m) | 40 | 50 | 70 | 80 | 90 | 100 |
| Del | lineation devices | | | | | | |
| Cor | ne spacing in taper (m) | 2.5 | 2.5 | 5 | 5 | 5 | 5 |
| Cor | ne spacing: Working space (m) | 5 | 5 | 10 | 10 | 10 | 10 |
| and the latest | | the second secon | | Accessed to the second | A CONTRACTOR OF THE PARTY OF TH | And in contrast to be a first to be a second | A CONTRACTOR OF THE PARTY OF TH |

- Larger minimum distances apply on all state highways and also on all multi-lane roads. The smaller minimum distances may be applied on other roads to accommodate road environment constraints.
- On non-state highways with speeds 50km/h or less, a 10m taper (with cones at 1m centres) may be used when there are road environment constraints (eg intersections and commercial accesses).

On all roads where shoulder width is less than 2.5m and the activity does not affect the live lane, a 10m shoulder taper is permitted (with at least 5 cones at no greater than 2.5m centres).

A taper of 30m (with cones at 2.5m centres) must be used where manual traffic control (stop/go), portable traffic signals or priority give way are employed.

| Lan | e widths | | | | | | | | |
|-----|----------------|------|------|-----|-----|------|------|-----|-----|
| Spe | ed (km/h) | 30 | 40 | 50 | 60 | 70 | 80 | 90 | 100 |
| F | Lane width (m) | 2.75 | 2.75 | 3.0 | 3.0 | 3.25 | 3.25 | 3.5 | 3.5 |

Except for delineation device spacings, which are maximum values, the distances specified in the above tables are minimum values.

Attached Diagrams

See TMDs Listed Below and also TMDs attached to this TMP

Pedestrian Management

- 1. ATMS05 Pedestrian Escort (1st Choice)
- 2. F2.1 Pedestrian Diversion (berm) (2nd Choice)
- 3. F2.2 Pedestrian Diversion (berm) (3rd Choice)
- 4. F2.3 Pedestrian Diversion (carriageway) (4th Choice)
- 5. F2.4 Footpath Closed (5th Choice) Requires AMP approval*) V E

CAR R1066206 Jason Wildman STMS Number 307 43

Page 18

14 November 2024

Section Et appendix A Traffic management plans





Works on berm/shoulders/Lane Width Reduction

- 6. CC1 Works on berm or footpath
- 7. CC2 Traffic not crossing road centre
- 8. CC3 Works on berm or footpath vehicle parked on berm
- 9. CC4 Footpath diverted onto shoulder or parking lane
- 10. CC5 Footpath Controller
- 11. F2.5 Works on berm
- 12. F2.6 Works on parking lane
- 13. F2.7 Shoulder Closure
- 14. F2.11 Lane Width Reduction
- 15. F2.12 Lane Width Reduction (median)

Inspection Activities

- 16. F4.10 Inspection Activity
- 17. ATMS07 Inspection Activity Centre of Road

Lane Closures/Diversions/e-STOP/MTC/Traffic Lights/Centre of Road

- 18. F2.13 Two Lane Diversion
- 19. ATMS02 2 Way e-STOP
- 20. F2.14 2 Way MTC
- 21. ATMS04 e-STOP with MTC
- 22. F2.22 3-4 Way MTC
- 23. ATMS Info Only Narrow Shoulder
- 24. F2.15 Stop Stop
- 25. F2.16 Priority Give Way Requires TMC approval
- 26. F2.17 Traffic Lights Requires TMC approval for unattended sites
- 27. F2.18 Works in centre of road
- 28. F2.19 Intersection
- 29. F2.20 Intersection
- 30. F2.21 Works in middle of intersection
- 31. F2.30 Left Lane Closure (1 way, 2 lane)
- 32. F2.31 Right Lane Closure (1 way, 2 lane)

Road Closure/Detour Examples

- 33. ATMS08 Cul-de-sac Closure
- 34. F2.24 Road Closure/Detour Example Requires Corridor Managers approval
- 35. F2.25 -Detour Route Example Requires Corridor Managers approval

No Entry - Resident Access

36. ATMS08 - Cul De Sac Closure

Hazards/Aftercare

- 37. F2.26 Hazard Flooding
- 38. F2.27 Hazard New Seal
- 39. F2.28 Hazard Surface Hazard
- 40. F2.29 Hazard Seal Repairs on a curve

Mobile Operations/Semi Statics

- 41. CC8 Valve towards left of lane
- 42. CC9 Valve towards right of lane
- 43. CC12 Two way Two Lane Road
- 44. F4.1 Mobile Operation 5m from edgeline
- 45. F4.2 Mobile Operation within 5m of edgeline
- 46. F4.3 Mobile Operation with pilot
- 47. F4.4 Mobile Operation work vehicle in lane
- 48. ATMS06 Semi Static (right or left lane)
- 49. Mobile Closure L1 Install & Removal

IAPPROVED

CAR R1066206 Jason Wildman STMS Number 307 43

Traffic control devices manual part 8 CoPTTM

Section E, appendix A. Traffic management plans
Page 19

ANAGEMENT

Edition 4, April 2020





Cycle Lanes

- 50. F2.8 Cycle Lane Diversion
- 51. F2.9 Cycle Lane Diversion
- 52. ATMS03 Cycle Lane e-STOP

Section J diagrams

- 53. J2.16a
- 54. J2.19a
- 55. J2.20a
- 56. J2.20b
- 57. J2.20c
- 58. J2.20d
- 59. J2.20e



APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43





| | Company / Council | Name | 24/7 contact number | CoPTTM ID | Qualification | Expiry date |
|--------------------------------|---|-----------------------------|------------------------------|--------------|-------------------|----------------|
| Principle | Wellington Water | Bob Wilson | 027 3355 334 | - | - | - |
| TMC | Hutt City Council | Jason Wildman | 027 330 3097 | 30743 | Cat A,B,C (NP) | 26/10/2 |
| Engineers' representative | Wellington Water | Bob Wilson | 027 3355 334 | - | - | - |
| Service Delivery Manager | Wellington Water | Steve Watt | 021 507 440 | - | - | - |
| | Action Civil | Dave Murtagh | 027 442 2971 | - | - | - |
| | Agricontracts Hutt Ltd (CAS) | Jaden Munn | 027 319 4575 | - | - | - |
| | Aidan Kelly Contracting (AKC) | Cory Hikuroa | 021 455 361 | - | - | - |
| | ATMS | David Quintela | 027 213 5654 | - | - | - |
| | Alliance Services Ltd | Chris Barlow | 021 640 282 | - | - | - |
| | Anzel Limited | Darryl Tatana | 021 281 1102 | - | - | - |
| | Arthur D Riley & Co Ltd | Chris Parkinson | 04 472 7614 | - | - | - |
| | Brian Perry Civil | Blair Mould | 027 229 3270 | - | - | = |
| | Stantec | AJ Weir (Alice) Andrea | 027 331 9930 021 222 8756 | - | - | - |
| | City Coro Ltd | Brett Eaton | 021 861 772 | | | |
| | City Care Ltd Constructions Contracts Limited | Mark Thompson David Howard | 027 542 6244 021 243 6656 | - | - | - |
| | Cubic Metre | Andrew McWhirter | 021 345 79 | | | |
| | Daniel Renshaw Drainage Contractor Ltd | Daniel Renshaw | 027 450 8799 | - | = | - |
| Contractor | Davies Waste Solutions | Jan Godfrey | 04 528 9909 | - | - | - |
| Interim | Dawson Waste Services Ltd | Dave Phillipson | 022 657 2402 | - | - | - |
| Contacts | Detection Services | Ross Beckett | 04 915 0530 | - | - | - |
| | DMK Contracting | Deon Kumm | 027 202 5142 | - | - | - |
| | Downer New Zealand | Sam Farnworth | 021 896 603 | - | - | - |
| | Drain Doctor NZ Ltd | Ian Pauley | 027 484 8887 | - | - | - |
| | E Carson & Sons | Eddie Carson | 027 442 4343 | - | - | - |
| | E N Ramsbottom Ltd | Michelle Hoffman | 027 471 6246 | - | = | - |
| | Fulton Hogan | Duncan Mundell | 027 4786 203 | - | - | - |
| | G & C Diggers | Mark Dennes | 022 350 7550 | - | - | - |
| | G P Friel Ltd | Dave Philipson | 022 657 2402 | - | - | - |
| | Greenstone Contracting Ltd | David Williams | 04 566 0890 | - | - | - |
| | Groundworks Ltd | Hamish Rees | 027 765 6139 | - | - | - |
| | Horokiwi Paving Limited | Peter Green | 027 443 2206 | - | - | - |
| | Hydrotech Limited | David Neru | 09 600 0888 | - | - | - |
| | Inline Drainage Limited | Patrick Carson | _0 <mark>27 2</mark> 94 0952 | - | - | - |
| | Intergroup Ltd | Alex Phelan | 021 927 801 | - | - | - |
| | Ives Plumbing Ltd | Daniel Bärnetan | 021 758 621 | | | _ |

Traffic control devices manual part 8 CoPTTM

Section E, appendix A. Traffic management plans
Page 21

Edition 4, April 2020





| JB's Environmental Ltd | John Matangi | 021 750 920 | - | - | - |
|-----------------------------------|----------------------------|--------------|---|---|---|
| Jet Black Asphalts Ltd | Neville Playford | 027 208 9309 | - | - | - |
| Juno Civil | Jim Juno | 021 227 7001 | - | - | - |
| Laser Plumbing Wellington East | Simon Walker | 027 449 1180 | - | - | - |
| Mac Engineering | Regan McMurchie | 021 1567 908 | - | - | - |
| Marais Laying NZ Ltd | Adrien Merceron | 027 555 7802 | - | - | - |
| McCormack Group | Willy McCormack | 027 449 3985 | - | - | - |
| McLatchie & Sharp Ltd | Adam Clarke | 027 443 3760 | - | - | - |
| McMaster Civil | Richard McMaster | 021 963 509 | - | - | - |
| Mills Albert Ltd | Dave Mills | 021 720 123 | - | - | - |
| Mottmac | Patrick Wharewera-Jones | 027 746 8395 | = | ı | = |
| Mottmac | Matthew Cooper | 021 688 013 | - | - | - |
| Plimmer Plumbing Ltd | Steven Fawcett | 027 215 3667 | - | = | - |
| P & N Siteworks Ltd | James Hosie | 027 235 8363 | - | - | - |
| Pope & Gray Contractors | Sid Taylor | 027 255 1948 | = | - | - |

| RS Cabling Limited | Nathan Rose | 027 275 4317 | - | | - |
|---|-------------------------|---------------|--------|--------------|-----|
| Rasmac Contractors Ltd | Lawrence Rasmussen | 027 444 3041 | - | | ı |
| Reline NZ Ltd | Paul Southern | 021 175 021 | - | 17- | - |
| S & R Asphalts Ltd | Scott Hay | 027 440 2405 | - | - | - |
| S B Maintenance Ltd | David O'Sullivan | 027 2810 9998 | NIT 6 | course | C.F |
| SAP Contractors Limited | Glenn Churches | 027 272 1666 | N. LLP | 1-11-11-11-1 | |
| Sierra Delta Civil Ltd | Sam Dews | 027 592 2290 | - | \ · | - |
| Silver Lining Contracting Ltd | Renee Wilkie | 021 0828 0647 | (3) | | - |
| Steve Quinn Professional Lawn Mowing Ltd | Steve Quinn | 027 451 6343 | | N . | - |
| Stewart Electrical | Tim Stewart | 021 507 245 | | 1. | - |
| Stone Contractors Ltd | Allan Glover | 021 529 681 | | 1 | - |
| T E D Drainage Ltd | karl Taylor- Edwards | 027 675 5996 | | _ | 1 |
| Tasman Civil | Keith Robertson | 027 4384 536 | = | - | - |
| Tatana Contracting | Darryl Tatana | 0800 368 938 | - | - | - |
| Vac-U-Digga | Kathy Fandham | 021 246 3615 | - | - | - |
| Wal Gordon Plumbing Ltd | Wal Gordon | | = | - | - |
| Wellington Pipelines Limited | James Fruean | 027 499 9223 | = | - | - |
| Wellington Developments Ltd | Harold Paul | 021 0273 7643 | - | - | = |
| A1 Locates | Brad Thomas | 021 296 9477 | - | - | - |
| Kelcon Limited | Wayne Kelland | 027 263 8731 | - | - | = |
| Wet Worx Limited | Walter Alexander | 021 239 4211 | - | - | - |
| | | | | | |

APPROVED





| | ATMS | Vena Lam Sam | 021 767 165 | 39930 | Cat A,B,C | 29/05/27 |
|-------------------------|---|------------------------------|---------------|-------|---------------------------|----------|
| | Wellington Traffic Control | Martyn Sauaiga | 027 348 9478 | 72781 | Cat A,B (P) Cat C (NP) | 19/08/25 |
| | PTS | Bux Manuseuga | 027 836 5243 | - | - | - |
| | Hanging Around Traffic Management | Sam Redhill | 021 505 900 | - | - | - |
| TTM Interim Contacts | Men At Work - Traffic Management | Kurt Puryer-Smith | 027 274 2369 | - | - | - |
| | Men At Work - Traffic Management | Todd Lynch | 027 282 0998 | - | - | - |
| | SAP Contractors | Glenn Churches | 027 272 1666 | - | - | - |
| | Stapp Contracting Traffic Management | Shane Pihema | 027 249 9882 | - | 1 | - |
| | Traffic Management NZ Ltd | Steven Morgan | 027 491 9494 | - | - | - |
| | Leading Traffic | Chantelle Mereriana Ngaia | 027 2555 5002 | - | - | - |
| | Leading Traffic | Ben Teika | 027 555 0997 | - | - | - |
| | Trafficflow | Steven Huriwaka | 021 944 037 | - | - | - |
| | WTOC | | 0800 869 286 | - | - | - |
| Others as | Metlink Contact | Metlink Contact Centre | | - | - | - |
| required | Emergency Se | rvices | *555 | - | -: N | - |
| | Hutt City Council Corridor Manager | Kara Collins | 027 258 3801 | | 7 | - |

APPROVED





| TMP preparation | | | | | | | |
|-----------------|-----------------------|------------|------------|--------|-------------------|------|-------------|
| Droparation | Pania Werahiko | 04/11/2024 | P. Werhiko | 149481 | STMS (A) NP -R | - | 11/01/2026 |
| Preparation | | | | | STMS (B) NP -R | | 25/01/2026 |
| | Name (STMS qualified) | Date | Signature | ID no. | Qualification | TTMP | Expiry date |
| ** | | | | | | | |

^{*} additional column added to indicate the attended (or confirmed booking) date of the named designer on the NZTA Temporary Traffic Management Planners (TTMP) workshop as required by the NZTA technical note, issued 9 December 2019

| This TMP meets CoF | This TMP meets CoPTTM requirements Number of diagrams attack | | | ched 59 | | |
|---|--|---------|-----------|---------|---------------|-------------|
| TMP returned for correction | | | | | | |
| (if required) | Name | Date | Signature | ID no. | Qualification | Expiry date |
| Engineer/TMC to complete following section when approval or acceptance required | | | | | | |
| Temporary safety barrier system | The attached temporary road safety barrier design has been independently reviewed as being fit for purpose | | | | Not required | |
| TADA | | 11 -716 | | | | |
| TMP Approved | Name | Date | Signature | ID no. | Qualification | Expiry date |
| Acceptance by | | | 100 | | =37 | |
| TMC (only required if TMP approved by engineer) | Name | Date | Signature | ID no. | Qualification | Expiry date |

Qualifier for engineer or TMC approval

Approval of this TMP authorises the use of any regulatory signs included in the TMP or attached traffic management diagrams.

This TMP is approved on the following basis:

- 1. To the best of the approving engineer's/TMC's judgment this TMP conforms to the requirements of CoPTTM.
- 2. This plan is approved on the basis that the activity, the location and the road environment have been correctly represented by the applicant. Any inaccuracy in the portrayal of this information is the responsibility of the applicant.
- 3. The TMP provides so far as is reasonably practicable, a safe and fit for purpose TTM system.
- 4. The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site.

| Notification to TMC prior to occupying worksite/Notification completed | | | | | | |
|--|--|------------------------|--------------|--|---|--|
| Type of notification to TMC required | | Notification completed | Date Time | | | |
| | | | | | 4 | |

APPROVED

ROAD SPACE BOOKING

| Address: | | | | | |
|-----------------------------|-------------|---------------|------------|-------|--------|
| Contractor: | | | | | |
| Dates & Times (attended): | From: | | То | : | |
| Dates & Times (unattended): | From: | | То | : | |
| Generic TMP used: | | | | | |
| Diagram (s) used: | | | | | |
| CAR# | | | | | |
| Work Ad | ctivity and | Reasons TTN | ∕l to rema | in in | place: |
| | oney and | Treasons I II | | | pracer |
| | | | | | |
| | | | | | |
| | | | | | |
| | I | | | | |
| Contractor Name: | | | | | |
| Contractors Signature: | | | | | |
| TMC Approval: | | | | | |

Please attach photos of site active site set up (these photos are to include both ends of the site (inclusive of any side roads), pedestrian/cycle management and the working area.



APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43 Hutt City Council

ghilma

| TMP or generic plan reference | |
|-------------------------------|--|
|-------------------------------|--|

| ON-SITE RECORD MOBILE OPERATIONS (On-site record must be completed and retained with the applied TMP for 12 months) Today's date | | | | | | | | | | | |
|---|--|------------------------|-----------------|--|--------------------------|--|-----------|---|--|--|--|
| STMS in charge of TTM | | | | | | | | | | | |
| | | | | | | | | | | | |
| Name | | | NZTA warrant | TTM ID Number | NZTA warrant expiry date | e STMS signature | | Time | | | |
| In charge STMS pre-sta | In charge STMS pre-start check | | | | | | | | | | |
| Mandatory Items to be checked as fit for purpose | High-visibility garments are fit for purpose, in an acceptable condition and worn correctly? | n LED)/Beacons are fit | | LAS/RD6/AWVMS/VMS/ Horizontal arrow boards are fit for purpose? | purpose | Two-way radios available, operating OK and batteries are fully charged | operation | igns for work are fitted to all and are fit for | | | |
| | | | | | | | | | | | |
| Time the check was completed: | | In charç signatu | ge STMS ıre: | | | | | | | | |

| operation record (<i>to be completed for all Ins</i> | pection worksites/runs, mobile runs, semi-static site | 25) | | |
|---|---|----------------------|-------|-----|
| Af | Work Ac | Work Activity Timing | | |
| Affected Road name(s) | Worksite start point | Worksite end point | Start | End |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | APPROVE CAR R1066206 Jason Wildman | | | |
| | STMS Number 307 4 Hutt City Council | 3 | | |

TMP or generic plan reference

| Mobile closur | e | | | | | | |
|-----------------------|---|--|--|--|------------------------------|-----------------------------|---|
| Γime | Distances between vehicles maintained | Lateral positioning of vehicles maintained | LAS/RD6/AWVMS/VMS/Horizontal arrowboards continue to operate correctly | Road clear and available for planned work? | Static equipment maintained? | Safety zones maintained? | Working space adequa and maintained? |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| omments me of comm | | and or improvements | s to the approved TTM/TMP | | | | |
| THE OF COMM | letit Detail | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | APPRO CAR R106620 | 06 | | | |
| | | | Jason Wildma STMS Numbe Hutt City Cou | r 307 43 Incil | | | |
| control device | s manual part 8 CoPTTM | | Section F appendix A | Traffic management plan | <u> </u> | | Edition 4 April 2020 |

| ı | TMP | or | gener | ic p | lan | refer | enc |
|---|-----|----|-------|------|-----|-------|-----|
| | | | | | | | |

| ON-SITE REC | CORD must be retained with TMP for 12 mont | hs. | | | Today's date | | |
|---|---|--|---------------------------|----------|---------------------|------------------|------------|
| Location details | Road names(s): | House number/RPs | 5: | | Suburb: | | |
| Working sp | ace | | | | | | |
| Person responsible for working space | Name MS/TC is responsible for both the worki | ng space and TTM they s | Signature ign above an | d in the | e appropriate TTM t | oox below | |
| TTM | | | | | | | |
| STMS in charge of TTM | Name | TTM ID Number | Warrant ovni | ry data | Signaturo | | Time |
| Worksite handover | Name | T HVI ID Nullibel | Warrant expi | y uale | Signature | | Time |
| accepted by replacement | Name | ID Number | Warrant expi | ry date | Signature | | Time |
| STMS | Tick to confirm handover briefing completed | | | | | | |
| Delegation | | | | | | | |
| Worksite control | | | | | | | |
| accepted by | Name | ID Number | Warrant expi | ry date | Signature | | Time |
| TC/STMS-NP | Tick to confirm briefing completed | | | | | | |
| Temporary | speed limit | | | | | | |
| Street/road na | ame (RPs or street numbers): | TSL action | Date: | Time | : TSL speed: | Length of | TSL (m): |
| | | TSL installed | | | | | |
| From: | To: | TSL remains in place TSL removed | | | | | |
| | | | Data | T!: | TCL anada | l a sa aithe a f | TCI /22) |
| Streethoad na | ame (RPs or street numbers): | TSL action TSL installed | Date: | Time | TSL speed: | Length of | 13L (III): |
| | | TSL remains in place | | | | | |
| From: | To: | TSL removed | | | | | |
| Street/road na | ame (RPs or street numbers): | TSL action | Date: | Time | : TSL speed: | Length of | TSL (m): |
| | | TSL installed | | | | | |
| | | TSL remains in place | | | | | |
| From: | To: | TSL removed | | | | | |
| Street/road na | ame (RPs or street numbers): | TSL action | Date: | Time | : TSL speed: | Length of | TSL (m): |
| | | TSL installed | | | | | |
| Erom: | To | TSL remains in place | | | | | |
| From: | To: | TSL removed APPROVEE |) | | | | |
| | | CAR R1066206 Jason Wildman STMS Number 307 43 Hutt City Council | | | | | |

Traffic control devices manual part 8 CoPTTM

Section E, appendix A: Traffic management plans
Page 1
14 November 2024


| | | | | | | _ | | |
|--------|--------|------|------|---|-----|------|-----|-----|
| TMP | or | nor | orio | n | ncl | roto | ron | 00 |
| IIIVII | \cup | 1CII | | | ил | | | 7.7 |

| TTM to be manitored | <u> </u> | enections docu | monted below | | | | | |
|---|------------------|----------------|-------------------------|-----------------------------------|----------|----------|-------------------|---------|
| TTM to be monitored | a and 2 noung in | TTM | | | 2 hourly | 2 hourly | 2 hourly | TTM |
| Items to be inspect | ted | set-up | 2 hourly check | 2 hourly check | check | check | 2 hourly check | removal |
| High-visibility garme | nt worn by all? | | | | | | | |
| Signs positioned as | per TMP? | | | | | | | |
| Conflicting signs cov | vered? | | | | | | | |
| Correct delineation a | as per TMP? | | | | | | | |
| Lane widths appropr | riate? | | | | | | | |
| Appropriate positive | TTM used? | | | | | | | |
| Footpath standards | met? | | | | | | | |
| Cycle lane standards | s met? | | | | | | | |
| Traffic flows OK? | | | | | | | | |
| Adequate property a | iccess? | | | | | | | |
| Barrier deflection area is clear? (Refer to Barrier design statement) | | | | | | | | |
| Add others as requir | red | | | | | | | |
| | | | | | | | | |
| Time inspection co | mpleted: | | | | | | | |
| Signature: | | | | | | | | |
| Comments: | | | | | | | | |
| Time | Adjustment m | nade and reaso | on for change | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | APPE | ROVED | <u> </u> | | | |
| | | | CAR R1066 Jason Wild | lman | | | | |
| | | | STMS Num Hutt City C | nber 307-43 Council | | | | |

IIM

| Checking proces | s for generic TMPs | | | | | | | | |
|---------------------------------|--|----------------|-----------------------|---------|-------|--------------|-------------|---|----------------------------|
| | nilar company record, must be co | mpleted prior | to set i | up of a | works | site where a | a generic T | MP is used. | |
| Location details | | | | | - | | | | |
| Road name(s) | | | House number/RP(s) | | | | | Suburb | |
| Road name(s) | | | | r/RP(s |) | | | Sabarb | |
| Generic TMP reference no. | = | TMD no(s). | | | | | N in | lote: The checking poclude all the TMDs | process must to be used |
| Category | Points to consider | | Υ | N | Comr | ment/Mitig | ation | | |
| Road level | Is this at the correct road leve | ? | | | | | | | |
| | Are the following catered for in TMP? | n the generic | | | | | | | |
| | • Intersections | | | | | | | | |
| Shape | Vertical Curves (hills) | | | | | | | | |
| | Horizontal Curves (corners | 3) | | | | | | | |
| | Sufficient advance warning |) | | | | | | | |
| | Check that there is: | | | | | | | | |
| | sufficient length to place the direction and protection | ne planned | | | | | | | |
| Direction and protection | sufficient road width to place planned direction and prote minimum lane width is 2.75 | ection ie | | | | | | | |
| | adequate sight distance or | n both sides | | | | | | | |
| | sufficient room to accomm required positive traffic con | | | | | | | | |
| Proposed speed | Is a TSL required? | | | | | | | | |
| restrictions | Refer to the TSL decision mat CoPTTM (section E Appendix | | | | | | | | |
| Plant and equipment | Will your plant and equipment designated working space? | fit within the | | | | | | | |
| Personal safety | Are all workers able to carry of within the designated working If not are they covered by the inspections? | space? | | | | | | | |
| | Is diagram(s) detailed in the g | eneric TMP? | | | | | | | |
| Layout diagrams | Does the diagram(s) match th section of the TMP? | e written | | | | | | | |
| RCA notification | Has the RCA been notified? | | | | | | | | |
| Completed by: | | | | | | | | | |
| STMS/TC in charge of | | | | | | | | | |
| worksite | Name | | Sign | ature | | | Date | Qualification | ID number |
| (All names to be entered before | | APPI | ?O ' | VE | | | | | |
| site set-up) | Name | Jason Wild | ursign | ature | | | Date | Qualification | ID number |

TM S





Roads of Significance

TMPs on the following roads cannot be self-approved. Approval from the HCC TMC is required.

- 1. Wainuiomata Hill Road (both directions) from Rishworth Street to Parkway
- 2. Wainui Road from Rishworth Street to Whites Line East
- 3. Whites Line East from Wainui Road to Randwick Road
- 4. Randwick Road
- 5. Waione Street including Seaview Roundabout
- 6. The Esplanade (both directions) including Hutt Road roundabout
- 7. State Highway 2 onramp (Petone)
- 8. Jackson Street from Hutt Road to Cuba Street
- 9. Cuba Street
- 10. Hutt Road
- 11. Railway Avenue
- 12. Ewen Bridge from Railway Avenue to Queens Drive including roundabout
- 13. Woburn Road
- 14. Ludlam Cres
- 15. Whites Line East from Randwick Road (including roundabout) to Wainui Road
- 16. Lower Hutt CBD
- 17. Melling Bridge
- 18. Block Road
- 19. High Street from Queens Drive roundabout to Fairway Drive roundabout
- 20. Fairway Drive from High Street to Kennedy Good Bridge
- 21. Kennedy Good Bridge to State Highway 2
- 22. Eastern Hutt Road from High Street to Stokes Valley Road both directions (including both roundabouts)
- 23. Eastern Hutt Road from Stokes Valley Road to Reynolds Bach Drive








FOOTPATH

Footpath diverted onto berm behind working space First preference

F2.1 Level 1

Notes

- **1.**Minimum pedestrian footpath widths:
 - Residential/Rural/Suburban Centre - 1.2m
 - CBD 2m
- 2. Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass
- 3. Temporary footpath surfaces must be suitable for footpath users
- 4.Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 5. This TMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane




FOOTPATH

Footpath diverted onto berm between working space and carriageway Second preference F2.2 Level 1

Notes

- **1.**Minimum pedestrian footpath widths:
 - Residential/Rural/Suburban Centre - 1.2m
 - CBD 2m
- 2. Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass
- 3. Temporary footpath surfaces must be suitable for footpath users
- 4.Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 5. Use barrier or safety fence to delineate the traffic side of the footpath, or at attended worksites cones connected with cone bars can be used to delineate the traffic side of the footpath for a short period of time (not for use on state highways)
- **6.**There must be a lateral safety zone between the traffic side of the footpath and the live lane:
 - 0.5m for barrier
 - 1m for safety fence or cone bars
- 7.ThisTMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane




Footpath diverted onto carriageway Third preference

F2.3 Level 1

Notes

- 1.Minimum pedestrian footpath widths:
 - Residential/Rural/Suburban Centre - 1.2m
 - CBD 2m
- 2. Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass
- 3. Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 4.Use barrier or safety fence to delineate the traffic side of the footpath, or at attended worksites cones connected with cone bars can be used to delineate the traffic side of the footpath for a short period of time (not for use on state highways)
- **5.**There must be a lateral safety zone between the traffic side of the footpath and the live lane:
 - 0.5m for barrier
 - 1m for safety fence or cone bars
- **6.**Use kerb ramps to assist mobility vehicles, pushchairs, etc
- **7.**At night-time, corners of safety fence may be illuminated with flashing amber warning lights
- 8.ThisTMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane



TMC APPROVAL REQUIRED


FOOTPATH

Footpath closed - permanent speed less than 65km/h Fourth preference


F2.4 Level 1

Notes

- 1.Use T2A and **PEDESTRIANS** supplementary plate to alert road users to the potential of footpath users crossing the carriageway
- 2.Use safety fence at each end of working space
- 3.Use kerb ramps
- 4.Use another TMD as well, where working space/safety zone encroaches on live lane
- 5. This TMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane




1. CC1 Work on berm or footpath - light vehicle parked in carriageway




APPROVED
CAR R1066206
Jason Wildman
STMS Number 307 43
Hutt City Council

2. CC2 Traffic not crossing road centre - heavy vehicle parked in carriageway






CC3 Work on berm and/or footpath - work vehicle parked on berm




APPROVED
CAR R1066206
Jason Wildman
STMS Number 307 43
Hutt City Council

3. CC4 Footpath diverted onto shoulder or parking lane



APPROVED
CAR R1066206
Jason Wildman
STMS Number 307 43
Hutt City Council


CC5 Footpath controller guiding pedestrians past the working space



APPROVED
CAR R1066206
Jason Wildman
STWS Number 307 43
Hutt City Council



CC7 - Valve in shoulder or on berm



APPROVED

CAR R1066206 Jason Wildman STMS Number 307


14 November 2024

Section E, appendix A: Traffic management plans

SHOULDER AND ROADSIDE ACTIVITIES Work on berm and/or footpath Permanent speed less than 65km/h

Notes

- 1. Where work is carried out on the berm or footpath and a work vehicle is parked in a legal parallel car park, provided the vehicle is only accessed from the off traffic side, advance warning T1A road works and TG2 WORKS END are optional
- 2.Traffic management must be provided where footpath users or cyclists are affected
- 3. This layout may only be used during daylight hours
- 4.Large plant and machinery must not be used in this situation, a more substantial closure is required




SHOULDER AND ROADSIDE ACTIVITIES Work in parking lane Permanent speed less than 65km/h

F2.6 Level 1

Notes

- 1. Where work is carried out in the legal parking lane (a place where a vehicle would normally park with a footpath and/or kerb and channel alongside), the following minimum standard of TTM must be provided:
 - a 10m taper in front of the work vehicle
 - cones alongside the work vehicle and the working space
 - a longitudinal safety zone
 - a 1m lateral safety zone along the working space
 - a T1A (or other appropriate advance warning sign) mounted on the back of the work vehicle
- 2.T1A road works and TG2 WORKS END signs are optional
- 3. The work vehicle must be no larger than a light truck and may have an amber flashing beacon
- 4. Traffic management must be provided where footpath users or cyclists are affected
- 5. This layout may only be used during daylight hours
- 6.Large plant and machinery must not be used in this situation, a more substantial closure is required



Notes


- 1.A 10m taper is allowed where shoulder width is less than 2.5m
- 2.*For shoulders exceeding 2.5m width, apply the following calculation; calculation of taper length for lateral shift of less than 3.5m is:

$W \times G$

3.5

W = Width of shoulder


G = Taper length in metres from the level 1 layout distance table



Notes

- 1.*Calculation of taper length for lateral shift of less than 3.5m is: $W \times G$

 - 3.5
 - W = Width of lateral shift
 - G = Taper length in metres from the level 1 layout distance table
- 2.If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end
- 3.Use TSLs if required by TSL decision matrix
- 4.If TSLs not required, the T1A and TG2 signs on the right hand side of the road are also not required
- 5.The T144 X0km/h AHEAD sign is optional



ices NZ and is not be used without written permission of ATMS NZ This design is the property of All Traffic Management Ser

Traffic control devices manual part 8 CoPTTM Lutt City Council

Section F

4th edition, November 2018

Alrilana

TWO-WAY TWO-LANE ROAD Traffic not crossing road centre Signs on median

F2.12 Level 1

Notes


- 1.Use this diagram if signs will not be visible on left-hand side of road, or if it is safer to place signs on median and this will not interfere with turning traffic movements
- 2. Where a median exists which is more than 2m wide, the signs may be positioned on the median. Signs must be placed back-to-back unless on a solid median
- Where there is a solid median, signs are not required in the opposing direction
- 4.*Calculation of taper length for lateral shift of less than 3.5m is:

WxG

3.5

W = Width of lateral shift

- G = Taper length in metres from the level 1 layout distance table
- 5.Use TSLs if required by TSL decision matrix
- 6.The T144 X0km/h AHEAD sign is optional



INSPECTION ACTIVITIES AND NON-INVASIVE WORKS On shoulder and on the live lane This TMD may also be applied on level LV roads

F4.10 Level 1

Notes

- Inspectors must move from live lanes to avoid traffic. They must not expect traffic to drive slowly or drive around them
- 2.On level LV and level 1 roads, a person completing an inspection or non-invasive works cannot be on a live lane for more than 5 minutes
- 3.Unless otherwise approved by the RCA, all inspections on the live lane of level 1 roads require a spotter. The RCA may provide a list of roads, times and/or activities suitable for inspection by a single inspector
- 4. There must be CSD to the inspector when on the live lane. If this cannot be achieved, a spotter must be placed in a position where CSD can be attained and verbal instructions be given to the inspector. If this is not possible, a static or mobile operation is required.
- 5.A spotter is not required for inspections and non-invasive works on level LV roads or working off the live lane of a level 1 road
- 6. Where an unaccompanied inspector is not able to maintain adequate attention (eg due to work tasks or poor visibility), a spotter will be required or another type of traffic management operation used
- 7. For inspection activities that are carried out by a TC on level LV and level 1 roads the STMS must be immediately contactable but does not have to be within 30 minutes travel time of the worksite
- 8.An unaccompanied inspector may walk across a level LV or level 1 road
- 9.A vehicle is not required on a level LV or level 1 road with a permanent speed of less than 65km/h if the inspector remains on a footpath
- 10.On roads with a permanent speed of less than 65km/h an amber flashing beacon is not required on the vehicle if the inspector or non-invasive works is on an unsealed shoulder (or further away from the carriageway including a footpath)

Forward visibility is greater than clear sight distance when inspector is on the live lane **Spotter required** when inspector on the live lane of a level 1 road (unless (s)П RCA has selected the road as suitable for 'single inspector' inspections) Rear visibility is greater than clear sight distance when inspector is on the live lane ROAD INSPECTION Rear visibility is greater TV3 than clear sight distance APPROVED CAR R1066206 STMS Number 307 43 **Hutt City Council** Alilana Section F 4th edition, November 2018

ATMS07

Mobile operations

INSPECTION ACTIVITIES AND NON-INVASIVE WORKS Inspection Activity - Centre Of Road This TMD may also be applied on level LV roads

so be applied on level LV roads Level 1

Notes

- Inspectors must move from live lanes to avoid traffic. They must not expect traffic to drive slowly or drive around them
- 2.On level LV and level 1 roads, a person completing an inspection or non-invasive works cannot be on a live lane for more than 5 minutes
- 3.Unless otherwise approved by the RCA, all inspections on the live lane of level 1 roads require a spotter. The RCA may provide a list of roads, times and/or activities suitable for inspection by a single inspector
- 4.There must be CSD to the inspector when on the live lane. If this cannot be achieved, a spotter must be placed in a position where CSD can be attained and verbal instructions be given to the inspector. If this is not possible, a static or mobile operation is required.
- 5.Where an unaccompanied inspector is not able to maintain adequate attention (eg due to work tasks or poor visibility), a spotter will be required or another type of traffic management operation used
- 6.For inspection activities that are carried out by a TC on level LV and level 1 roads the STMS must be immediately contactable but does not have to be within 30 minutes travel time of the worksite
- Inspectors MUST use 2 vehicles placed on either side of road shoulder. Inspector & spotter will use footpath to carry cones and cross when way is clear. Cones will be placed (min of 4 each direction) for protection. Spotter must not engage in work activities.

Forward visibility is greater than clear sight distance when inspector is on the live lane Rear visibility is greater than clear sight distance when inspector is on the live lane ROAD INSPECTION Rear visibility is greater TV3 than clear sight distance

APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43 Hutt City Council

ghilma

TWO-WAY TWO-LANE ROAD Traffic crossing road centre Two lane diversion


F2.13 Level 1

Notes

- 1.Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 2.Return taper at end of closure may be shortened
- 3.*Calculation of taper length for lateral shift of less than 3.5m is: W x G 3.5 W = Width of lateral shift G = Taper length in metres from the level 1 layout distance

table

- 4.To allow heavy vehicles to manoeuvre, cones in the channel must be offset by at least 10m where the direction changes. Refer C8.2.12
- 5.Use PN11 No Stopping signs, if necessary
- 6.Use TSLs if required by TSL decision matrix
- 7.The T144 X0km/h AHEAD sign is optional



Traffic control devices manual part 8 CoPTTM

Static operations www.invarion.com

TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable e-STOP

ATMS02 Level 1

Notes THIS TMD IS NOT TO BE USED FOR ANY UNATTENDED PERIOD

- 1.Provide details of make and model of portable traffic signals in the TMP
- 2.Use PN11 no stopping signs, if necessary as per the approved TMP
- 3.Install temporary RP61/RP62 signs






- 4.Minimum 5 cones in cone threshold.
- 5. Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues

6.CONTINGENCY PLAN:

F2.14 to be implemented should issues arise with e-STOP/ adverse weather conditions or where stop go is unsuitable. ex; Short term stoppages is defined as "stopping traffic for a short period of time within a static site, at inconsistent intervals to assist with the entry/exit of vehicles or small tasks required to be undertaken in the live lane".

- 7. In circumstances where for safety reasons, the use of stop/go operations is deemed more appropriate, a site specific safe work method statement must be prepared.
- 8.The T144 30km/h
 AHEAD sign is
 optional on roads under 65km/h
- e-STOP can only be used on an attended site. e-STOPs must be manned at all times.




TWO-WAY TWO-LANE ROAD Single-lane alternating flow Manual traffic control (STOP/GO or STOP/SLOW)


Level 1

Notes

- 1.Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- 2.A 30m return taper at the end of the closure is mandatory
- 3. Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 4.To allow heavy vehicles to manoeuvre, cones in the channel must be offset by at least 10m where the direction changes. Refer C8.2.12
- 5.Use PN11 no stopping signs, if necessary
- 6.MTC with RP4/RP41 STOP/GO or RP4/RP42 STOP/SLOW paddle on road shoulder located between 1st and 2nd cone in the cone threshold closest to the working space
- 7. Minimum 5 cones in cone threshold at:
 - 2.5m centres less than 65km/h
 - 5m centres more than 65km/h
- 8.Refer to C10.2.3 MTC essentials for further information
- 9. Delays cannot exceed the time approved by the RCA (normally 5 to 10 minutes)
- 10.The T144 30km/h AHEAD sign is optional



Alulma




TWO-WAY TWO-LANE ROAD - Intersection or roundabout Closure at corner of an intersection Manual traffic control (Stop/Go or Stop/Slow)

F2.22 Level 1

Notes

- 1.This diagram may be used at a T intersection by removing any one of the roads
- 2.Signs and layout shown in the box at the bottom of the diagram is to be repeated on each approach
- 3.A 30m return taper at the end of the closure is mandatory
- 4.Use PN11 no stopping signs, if necessary
- 5.MTC with RP4/RP41 STOP/GO or RP4/RP42 STOP/SLOW paddle on road shoulder located between 1st and 2nd cone in the cone threshold closest to the working space
- 6.Minimum 5 cones in cone threshold at:
 - 2.5m centres less than 65km/h
 - 5m centres more than 65km/h
- 7.Refer to C10.2.3 MTC essentials for further information
- 8.On roads with a permanent speed limit of 100km/h, cones are required from the TSL to the taper if the speed is reduced by more than 30km/h
- 9.The T144 30km/h AHEAD sign is optional



Traffic control devices manual part 8 CoPTTM

APPROVED

CAR R1066206

Jason Wildman


STMS Number 307 43

Hutt City Council Section F

14 November 2024

4th edition, November 2018

eSTOPs at locations with limited road width or shoulder
The same risk assessment process should be undertaken
for placement of eSTOPs on these types of roads as if a
manual traffic controller was to be placed there.
Ideally approval should be sought for a full road closure.
Where this is not possible, placement of the eSTOP on the
live lane within a coned area as per the example below should




TWO-WAY TWO-LANE ROAD All traffic stopped temporarily Manual traffic control (STOP/GO or STOP/SLOW)

F2.15 Level 1

Notes

- 1.Closure period not to exceed the limit set or approved by the RCA
- 2.Extend advance warning signs towards on-coming traffic beyond any expected traffic queues
- 3.MTC with RP4/RP41 STOP/GO or RP4/RP42 STOP/SLOW paddle on road shoulder located between 1st and 2nd cone in the cone threshold closest to the working space
- 4. Minimum 5 cones in cone threshold at:
 - 2.5m centres less than 65km/h
 - 5m centres more than 65km/h
- 5.MTCs must show same message to oncoming traffic (eg STOP/STOP or GO/GO)
- 6.Refer to C10.2.3 MTC essentials for further information
- 7. When road users are passing the working space in alternating flow, all construction equipment must be stopped on same side of the road if there is no separation from the live lane
- 8. Where damage is likely to occur to passing traffic eg during sealing, traffic must be stopped in both directions
- 9.The T144 X0km/h AHEAD sign is optional




TMC APPROVAL REQUIRED FOR BOTH ATTENDED AND UNATTENDED SITES

TWO-WAY TWO-LANE ROAD Single-lane (traffic volume less than 1000vpd - 80vph) Give way control

F2.16 Level 1

Notes

- 1.The RP51/RP22 and RP52 controls must be placed in the following priority order:
 - downhill traffic must give way to uphill traffic
 - traffic that has to cross into the opposing lane gives way, however where visibility for this vehicle is marginal the contractor may require the other vehicle with better visibility to give way
- 2.Intervisibility is required as indicated on diagram. This means that a vehicle at one sign is able to see whether the way ahead is clear
- 3.A 30m return taper at the end of the closure is mandatory
- 4.Use PN11 No Stopping signs, if necessary
- 5. Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 6.The T144 X0km/h AHEAD sign is optional



TMC APPROVAL REQUIRED FOR SENSORED TRAFFIC SIGNALS TO BE USED FOR ANY **UNATTENDED PERIOD**

TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable traffic signals


F2.17 Level 1

Notes

- 1. Provide details of make and model of portable traffic signals in the TMP
- 2.Install temporary limit lines (must be able to be removed upon completion) or use RP61/RP62 signs



- 3. Approved temporary speed humps may also be used. Consider use of MTC while speed humps are installed
- 4.A 30m return taper at the end of the closure is mandatory
- 5. Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 6.Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- 7.Use PN11 No Stopping signs, if necessary
- 8.Minimum 5 cones in cone threshold at:
 - 2.5m centres less than 65km/h
 - 5m centres more than 65km/h
- 9.The T144 30km/h AHEAD sign is optional



TWO-WAY TWO-LANE ROAD Work in centre of road


F2.18 Level 1

Notes

- 1.Cones are required on edge of the temporary lane opposite closure if road is not well defined
- 2.*Calculation of taper length for lateral shift of less than 3.5m is: $W \times G$ 3.5


W = Width of lateral

- shift G = Taper length in metres from the level 1 layout distance table
- 3.Use PN11 no stopping signs, if necessary
- 4.Use TSLs if required by TSL decision matrix
- 5.The T144 X0km/h AHEAD sign is optional



TWO-WAY TWO-LANE ROAD - Intersection or roundabout Road works on side road after intersection - TSL on side road Traffic not crossing road centre

F2.19 Level 1



Notes

- 1. Sign spacing of TSL at the intersection can be reduced as per the table shown below
- 2. Where minimum dimensions cannot be achieved TMD F2.20 is to be used
- 3. Advance warning signs on main road must be at least the warning distance away from first cone in taper
- 4.*Calculation of taper length for lateral shift of less than 3.5m is:

 $W \times G W = Width of lateral shift$

- 3.5 G = Taper length in metres from the level 1 layout distance table
- 5.If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end

CAR R1066206

Jason Wildman

6.Use TSLs as required by TSL decision matrix

7. The T144 30km/h AHEAD sign is optiona


C** **Speed** TSL to Intersection Total (PSL) to TSL taper <50km/h 30m 15m 15m 60km/h 15m 25m 40m >70km/h 15m 40m 55m STMS Number 307 43

Traffic control devices manual part 8 CoPTTM

Hutt City Council Section F Alilana

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Road works on side road after intersection - TSL on main road Traffic not crossing road centre

F2.20 Level 1



Notes

- 1.*Calculation of taper length for lateral shift of less than 3.5m is:
 - $W \times G \quad W = Width of lateral shift$
 - 3.5 G = Taper length in metres from the level 1 layout distance table
- 2.If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end
- 3.Use TSLs as required by TSL decision matrix
- 4.The T144 X0km/h AHEAD sign is optional

APPROVED

CAR R1066206 Jason Wildman


Traffic control devices manual part 8 CoPTTM

Hutt City Council Section F

4th edition, November 2018

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Work in middle of intersection

F2.21 Level 1



Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. Signs and layout shown in the box at the bottom of the diagram is to be repeated on each approach
- 3.RD6L signs are not required at an existing roundabout
- 4. Cone tapers are optional at existing roundabouts
- 5.Lane widths, F, may need to be increased to allow for turning movements of larger vehicles
- 6.Use TSLs if required by TSL decision matrix
- 7. The T144 X0km/h AHEAD sign is optional

CAR R1066206 Jason Wildman

Almalana


STMS Number 307 Hutt City Council Section F

ONE-WAY TWO-LANE DIVIDED OR TWO-LANE ROAD Left-lane closure

F2.30 Level 1

Notes

- 1.Use TSLs if required by TSL decision matrix
- 2.On roads with a permanent speed limit of 100km/h, cones are required from the TSL to the taper if the speed is reduced by more than 30km/h
- 3.The T144 X0km/h AHEAD sign is optional



Section F

Alilana

14 November 2024


Traffic control devices manual part 8 CoPTTM

ONE-WAY TWO-LANE DIVIDED OR TWO-LANE ROAD Right-lane closure

F2.31 Level 1

Notes

- 1.Use TSLs if required by TSL decision matrix
- 2.On roads with a permanent speed limit of 100km/h, cones are required from the TSL to the taper if the speed is reduced by more than 30km/h
- 3.The T144 X0km/h AHEAD sign is optional



Traffic control devices manual part 8 CoPTTM

Alilana

14 November 2024

TMC APPROVAL REQUIRED FOR BOTRH ATTENDED AND UNATTENDED SITES


Static operations

TWO-WAY TWO-LANE ROAD - Road closures and detours Road closure - detour route Example

F2.24 Level 1

Notes

- 1.Block access to road with barricade
- 2.If a longer term site, use chevron sight board to direct traffic




APPROVED

CAR R1066206 Jason Wildman STMS Number 307 43 Hutt City Council Section F

Ahildma

F2.25 Level 1



1. Signpost all intersections to return diverted traffic back to normal/intended route:

- Use appropriate sign to indicate detour ahead (eg TD3A)
- Use appropriate route signs before each intersection and on long straights (eg TDA1)
- Use TD5 signs to advise end of detour
- 2.If detour to operate for more than 48 hours CAR R1066206
 - Use chevron sight board to direct traffic
 - Add destination signage as appropriate

Traffic control devices manual part 8 CoPTTM

APPROVED

STMS Number 307 43 **Hutt City Council**

14 November 2024


Alilana

Section F

TWO-WAY TWO-LANE ROAD Cul De Sac - Closure

Access to maintained for Residents/Couriers/Emergency Services

ATMS08 Level 1



TWO-WAY TWO-LANE ROAD

Other hazard

Flooding, washout, slip, slippery surface


F2.26 Level 1

Notes

- 1. This diagram is for initial response only.
 Appropriate long term TTM must be installed as soon as practical
- 2.Use one of the following signs and/or supplementary plates:



- 3.If necessary, erect TG4 DRY YOUR BRAKES sign
- 4. Delineate hazard if hazard extends onto lane
- 5.Use TSLs if required by TSL decision matrix
- 6.The T144 X0km/h AHEAD sign is optional



TWO-WAY TWO-LANE ROAD


Unattended worksites

New seal - unattended and/or unswept worksite

F2.27 Level 1

Notes

- 1.Use TSLs if required by TSL decision matrix
- 2. Worksites need positive traffic management to ensure all road users travel at the TSL
- 3.Use cones to form a threshold treatment at the start of the new seal. Minimum of 10 cones at 5m centres
- 4. Cones on the trafficked side of signs for sites to be left unattended overnight
- 5.TSLs to be repeated at not more than 400m intervals
- 6.The T144 X0km/h AHEAD sign is optional




TWO-WAY TWO-LANE ROAD Unattended worksites Surface hazard


F2.28 Level 1

Notes

- 1. This layout must not be used on an alignment with horizontal curves (corners) or when repairs are carried out on or near horizontal curves. See TMD F2.29
- 2.On long worksites, use 'Next X km' plates, repeat temporary speed limit signs at not more than 400m intervals
- 3. Signs for some alternative situations:




- 4.Cones to be placed on left of carriageway for full length of hazard at 10m centres or at least 3 cones, whichever is the greater
- 5. Cones on the trafficked side of signs for sites to be left unattended overnight
- 6. Worksites need positive traffic management to ensure all road users travel at the TSL
- 7.Use TSLs if required by TSL decision matrix
- 8.The T144 X0km/h AHEAD sign is optional



F2.29
Level 1

Notes


- 1.Cones on edge of seal - minimum 3 cones, maximum spacing 10m, next to each repair area
- 2.Cover any curve advisory speed sign that has a higher speed than the TSL
- 3.Use TSLs if required by TSL decision matrix
- 4.The T144 X0km/h AHEAD sign is optional



APPROVED
CAR R1066206
Jason Wildman
STMS Number 307 43
Hutt City Council
Section F
14 November 2024




CC8 - Valve towards left of the lane






CC9 - Valve towards right of the lane




Ahildma



CC12 - Less than 75m CSD



Ahildma




Mobile operations

TWO-WAY TWO-LANE ROAD Work vehicle is within five (5) metres of the edgeline CSD to work vehicle - not required under 65km/h, required over 65km/h

F4.2 Level 1

Notes

- 1.If permanent speed is under 65km/h, rear visibility to the work vehicle is not required
- 2.If permanent speed is over 65km/h, rear visibility to the work vehicle is required
- 3.A tail pilot vehicle equipped with T1A advance warning sign, appropriate supplementary plate and RD6R may replace the static signs if the permanent speed is under 65km/h (see TMD F4.3)



14 November 2024

Traffic control devices manual part 8 CoPTTM


Mobile operations

TWO-WAY TWO-LANE ROAD Work vehicle is within five (5) metres of the edgeline Speed limit over 65km/h - the rear visibility is less than CSD

F4.3 Level 1

Notes

1.This TMD can replace TMD F4.2 when permanent speed is under 65km/h. In these situations, static signs are not required



14 November 2024

Traffic control devices manual part 8 CoPTTM


Mobile operations

TWO-WAY TWO-LANE ROAD Work vehicle is in a lane Permanent speed under 65km/h

F4.4 Level 1

Notes

- 1. Advance warning sign X may be replaced by tail pilot equipped with T1A advance warning sign and appropriate supplementary plate
- 2.In this case, signs marked with Y do not need to be erected
- 3.If using static advance warning signs and the operation is on the lane, then static advance warning signs must also be placed on any intersecting roads



ATMS06

Level 1

Mobile operations

ONE-WAY TWO-LANE DIVIDED OR TWO-LANE ROAD Part or all of a lane occupied


Semi-static closure - work for up to 1 hour

Notes

- 1.Only use this TMD when activity can be completed within 1 hour (excluding set up and removal of worksite)
- 2.The T1A advance warning signs may be replaced by a tail pilot vehicle with a T1A sign, appropriate supplementary plate and a RD6R/L
- 3.If shadow vehicle is fitted with a TMA, the longitudinal safety zone (D) is not required
- 4.If using static advance warning signs and the operation is on the lane, then static advance warning signs must also be placed on any intersecting roads.
- 5. This site can be used on the opposite (left) lane also.

RD6L TV4 10m roll ahead Arrow board PASS WITH CARE TV4 മ APPRO CAR R1066206 Jason Wildman STMS Number 307 43 Hutt City Council

Alilana



CYCLE LANE

Traffic not crossing road centre

Diverted cycle lane

F2.8 Level 1


Notes

- 1.Minimum cycle lane width must be:
 - 1m 50km/h or less
 - 1.5m 60km/h or more
- 2.A minimum cycle lane width of 1.5m is required if the temporary cycle lane is uphill
- 3.*Calculation of taper length for lateral shift of less than 3.5m is:

WxG

3.5

- W = Width of lateral shift
- G = Taper length in metres from the level 1 layout distance table
- 4.Use TSLs if required by TSL decision matrix
- 5.The T144 X0km/h AHEAD sign is optional




CYCLE LANE Traffic crossing road centre Diverted cycle lane - coned lane control

F2.9 Level 1

Notes

- 1.Minimum cycle lane width must be:
 - 1m 50km/h or less
 - 1.5m 60km/h or more
- 2.A minimum cycle lane width of 1.5m is required if the temporary cycle lane is uphill
- 3.*Calculation of taper length for lateral shift of less than 3.5m is: $W \times G$ 3.5 W = Width of lateral
 - shift G = Taper length in
 - metres from the level 1 layout distance table
- 4.To allow heavy vehicles to manoeuvre, cones in the channel must be offset by at least 10m where the direction changes. Refer C8.2.12
- 5.Use TSLs if required by TSL decision matrix
- 6.The T144 X0km/h AHEAD sign is optional



CYCLE LANE Cycle lane closed Poratable e-STOP

ATMS03 Level 1

Notes


- Merge of cycle lane
 with live lane must be
 delineated with cones at
 1.0m centres for at least 10m
- 2.The T144 30km/h
 AHEAD sign is optional on roads
 under 65km/h
- 3. Signs and layout shown in the box at the bottom of the diagram is to be repeated on each approach that requires cycle lane signage. ATMS01 or ATMS02 to be used on all non cycle lane approaches.
- 3. Provide details of make and model of portable traffic signals in the TMP
- 4.Use PN11 no stopping signs, if necessary as per the approved TMP
- 5.Install temporary RP61/RP62 signs. STOP HERE
- 7. Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues.

8.CONTINGENCY PLAN:

F2.14 or F2.22 to be implemented should issues arise with e-STOP/ adverse weather conditions or where stop go is unsuitable. ex; Short term stoppages is defined as "stopping traffic for a short period of time within a static site, at inconsistent intervals to assist with the entry/exit of vehicles or small tasks required to be undertaken in the live lane".


 In circumstances where for safety reasons, the use of stop/go operations is deemed more appropriate, a site specific safe work method statement must be prepared.

10.e-STOP can only be used on an∆ attended site. e-STOPs must be manned at all times.



Jason Wildman STMS Number 307 43 Hutt City Council Signs and layout to be repeated on each cycle lane approach Follow ATMS01 & ATMS02 for non cycle lane approaches.

Level 1





Notes

- 1. T1A sign to be placed at least 15m from the intersection
- 2. Where less than B, T1A/T135 and TG2 signs required on main road
- 3. Working space to be less than 100m
- 4. Signage is not required past the worksite where there is less than 3 x B from the end of the working space to the end of the road ROVED

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Major obstruction close to intersection Allows shorter sign spacings and MTC operation

J2.19a





Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads,
- 2. Taper length may be reduced by adding a RD6R sign
- 3. *Calculation of taper length for lateral shift of less than 3.5m is:

W x G 3.5

W = Width of Shoulder G = Taper length in metres from the level 1 layout distance table

14 November 2024

- 4. Use TSLs if required by TSL dedision matrix VED
- 5. The T144 X0km/h AHEÁD sign is optional dean

Traffic control devices manual part 8 COPTTM


Section J

4th edition, October 2014

RD6R

TWO-WAY TWO-LANE ROAD - Intersection or roundabout After intersection - Traffic crossing road centre

J2.20b



Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. Taper length may be reduced by adding a RD6R sign
- 3. *Calculation of taper length for lateral shift of less than 3.5m is:

<u>W x G</u> 3.5

W = Width of Shoulder G = Taper lengthrin metres from the level 1 layout distance table

14 November 2024

- 4. Use TSLs if required by TSL decision matrix 66206
- 5. The T144 X0km/h AHEAD sign is optional Wildman


Traffic control devices manual part 8 COPTTM



RD6R

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Before intersection - Traffic not crossing road centre

J2.20cLevel 1



Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. Taper length may be reduced by adding a RD6R sign
- 3. *Calculation of taper length for lateral shift of less than 3.5m is:



W = Width of Shoulder G = Taper length in metres from the level 1 layout distance table

14 November 2024

Section J

4. Use TSLs if required by TSL decision matrix


5. The T144 X0km/h AHEAD sign is optional PROVED

CAR R1066206

Jason Wildman

STMS Number 307 43

RD6R



Notes


- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. *Calculation of taper length for lateral shift of less than 3.5m is:

$W \times G$

3.5

W = Width of lane G = Taper length in metres from the level 1 layout distance table

- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL decision matrix ROVED
- 5. The T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is op ional North Allender of the T144 X0km/h AHEAD sign is optional North AHEAD sign is optional N



Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. *Calculation of taper length for lateral shift of less than 3.5m is:

WxG

3.5

W = Width of lane G = Taper length in metres from the level 1 layout distance table

- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional