

# TRAFFIC MANAGEMENT PLAN (TMP) - FULL FORM

Use this form for complex activities. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

practice for temp	oorary trajjic mana	igement (CoPTTIVI), section E, app	eriuix A	jor a guide on now to	complete e	чисті утета.
	TMP reference: FH 4855-2	Contractor (Working space):  Wellington Water	Prin	cipal (Client):  We Wa	lling ter	ton
		Contractor (TTM):	RCA			
Organisations /TMP reference		Wellington Water	_	NZ TRANSPORT AGENCY	HI .	
		Fulton Hogan  ALL TRAFFIC MANAGEMENT SERVICES			WAIRAR CT COUN hi Tātau	
		PTS				
	Roa	d names and suburb		House no./RPs (from and to)	Road level	Permanent speed
Location details	Dist Including SH2 o kerb & Chan	d footpaths within the South Wairarapa rict Councils District. and SH53 Roads, Footpaths and nel and roadside storm water aintenance activities	Urba Wair Grey	oads within: in & Rural South rarapa town herston	1	50/70/100k m/h
and road characteristics	activities and impinvolve works fro and/or in the live leaks on the network carriageway/intehydrant/valve rethat will impact to	required depending on the work pact. i.e. sewer blocks that om a manhole at an intersection alone, burst water main/water work in the ersections that will impact traffic, placements in the carriageway traffic, water lateral replacements ching across the carriageway.		tinborough		
	AADT		Pea	k flows	•	•
Traffic details (main route)	Various AADTs STMS to perform Manual Traffic Counts prior to TTM setup		Mai	Times Vary  Main arterial routes will be avoided where possible  During peak times		
Description of w	ı ork activity	APPROVED				
2000, 100		CAR R840118 Ben Turner				
		STMS Number 87065				



CAR: R840118

General Mobile Water Maintenance Works as defined in 3 Waters Contract for SWDC.

This TMP is added to a New CAR which covers the works of the OLD CAR (E791693).

Activities covered are detailed as per contract Preliminary and General specifications.

Corridor Access Requested WAP & Conditions to be on site with contractors AT ALL TIMES sites are active.

ANY STATE HIGHWAY WORKS WILL BE AT THE DISCRETION OF CAPITAL JOURNEYS TMC

All AWORKS APPROVED BY CAPITAL JOURNEYS TMC MUST THEN BE NOTIFIED TO THE TRAFFIC OPERATIONS CENTRE (TOC) PRIOR TO COMMENCEMENT AND POST WORK

WORKS ARE TO BE PLACED ON THE WEEKLY ROAD WORKS REPORT

ALL COMPLETED WORKS MUST COMPLY TO WAP CONDITIONS AND ARE TO BE REINSTATED ACCORDING TO NZTA STANDARDS

Works include sewer blocks/maintenance repairs on the wastewater network that require entry from a manhole at an intersection and/or in the live lane or excavations in the carriageway/live lane, burst water main/water leaks on the network in the carriageway/intersections that will impact traffic, hydrant/valve replacements in the carriageway that will impact traffic, water lateral replacements that involve trenching across the carriageway.

This also includes works on the Stormwater network that may have an impact on traffic.

Planned work progra	amme								
Start date	09/03/22	Tir	me 24	hrs	End date	09/03/23		Time	24hrs
Consider significant stages, for example:  road closures  detours  no activity periods.	Site Stages (not limited to):  1. TMP Review 2. TMD Selection 3. TTM Installation 4. TTM Site Drive Through 5. Works On Site 6. TTM Disestablishment / Unattended TM Install 7. TTM Site Final Drive Through  Approved Work Times are within WAP & Conditions								
Alternative dates if activity delayed	If Works are Postponed/Cancelled for any reason, they may be rescheduled for the next fine Day/Night if within approved TMP dates.  STMS to maintain contact with the Local RCA – South Wairarapa District Council or nominated representative.								
Road aspects affecte	ed (delete eithe	er Yes or No to	show w	vhich asp	ects are aff	ected)			
Pedestrians affected?	Potentially	Potentially Property access affected? Potentially Traffic lanes affected? Potentially							
Cyclists affected?	Potentially	Restricted pa affected?	arking		Potentially	Delays or	queuing lil	kely?	otentially
Proposed traffic mar	nagement met	thods							

**APPROVED** 

CAR R840118 Ben Turner

STMS Number 87065



CAR: R840118

AGENCY	and/or NOA Contract reference						
	<ul> <li>Full setup details to suit GTMP layout requirement.</li> <li>Ramm Contractor Dispatch records GTMO numbers.</li> <li>Weekly road report submitted via email to council by EOB Friday prior to work commencing.</li> </ul>						
	<ul> <li>Initial E1.8 checking process for GTMP to be completed prior to setup of each worksite.</li> <li>Temporary speed limit decision matrix to be available onsite should the TSL change from the initial E1.8 checking</li> </ul>						
	process for GTMP.						
	<ul> <li>Site installation using a LEVEL 1 Mobile operation.</li> <li>Prior to arrival at site, the STMS will arrange a safe meeting point with all works personnel that will be onsite to</li> </ul>						
	undergo a toolbox meeting.						
	<ul> <li>STMS to carry out traffic counts prior to site establishment.</li> <li>Review the TMP check form.</li> </ul>						
	<ul> <li>Review the TMP check form.</li> <li>The STMS is to identify the public and site safety hazards and how they will be managed/addressed – this will be</li> </ul>						
Installation	documented on the hazard document (on-site record)						
(includes parking of	All vehicles will be equipped with the appropriate communication device.						
plant and materials	Static Closures						
storage)	<ul> <li>Pre-install of signage on adjoining side roads to be carried out first.</li> <li>Advanced warning followed by works end must be installed first on left hand side followed by the</li> </ul>						
	right then other signage follows left to right then delineation.						
	<ul> <li>Signs are to be placed on the left-hand side of the road as required; the first sign to be erected will be an advanced warning sign.</li> </ul>						
	<ul> <li>Relevant delineation signage to be installed around the working space after all signage has been</li> </ul>						
	installed.						
	Mobile Operations Where Required						
	<ul> <li>To install certain signs, mobile closures will need to be implemented. The TM work vehicle will enter the live lane shoulder or other suitable/safe location e.g vacant parking bays prior to the site to provide advanced warning of the closure ahead.</li> </ul>						
	<ul> <li>Mobiles will be undertaken for stops less than 10 minutes at a time or 5 minutes when holding traffic.</li> </ul>						
	TTM: TMD to be selected and fit for purpose prior to installing closure						
	<ul> <li>Closure that gets installed is to be note on the onsite record.</li> </ul>						
	TMC						
Attended (day)	o TMDs that have the logo are to be used on a cases by case basis and approval from TMC is REQUIRED.						
	STMS/TC to monitor and assist pedestrians where required						
	STMS/TC to monitor and assist affected driveways as required						
	<ul> <li>STMS to check the site prior to the start of work and document times that the site layout was started and completed.</li> </ul>						
	STMS is to continuously monitor the site during work.						
	STMS on site at all times and will be in contact with all personnel on site.						
	TTM: TMD to be selected and fit for purpose prior to installing closure						
	<ul> <li>Closure that gets installed is to be note on the onsite record.</li> </ul>						
	<ul> <li>TMDs that have the</li> </ul> logo are to be used on a cases by case basis and approval						
Attended (night)	from TMC is REQUIRED.						
	STMS/TC to monitor and assist pedestrians where required						
	STMS/TC to monitor and assist affected driveways as required						
	<ul> <li>STMS to check the site prior to the start of work and document times that the site layout was started and completed.</li> </ul>						
	STMS is to continuously monitor the site during work.						
	STMS on site at all times and will be in contact with all personnel on site.						
	Unattended worksites in the form of but not limited to the following layouts: TSL deployed; Loose chip; Slippery surface; Uneven surface; Portable Traffic Signals; Detours.						
	Site Checks:						
Unattended (day)	Weekdays – 1 Site Check every 24hours						
	Weekends – 1 Site Check every 24hours						
	APPROVED						
	CAR R840118 Ben Turner						
Troffic control dovices m	STMS Number 87065						



CAR: R840118

AGENCY		allu/of NOA contract reference							
		Unattended worksites in the form of but not limited to the following layouts: TSL deployed; Loose chip; Slippery surface; Uneven surface; Portable Traffic Signals; Detours.							
Unattended (night)		Site Checks:  Weekdays 1 Site Check event 34hours							
		Weekdays – 1 Site Check every 24hours							
		Weekends – 1 Site Check every 24hours							
Detour route		Planned detour routes within each district and/or pass require the approval of TMCs.	ing through each dist	trict will be reviewed as r	equired. Detours will				
		Does detour route go into another RCA's ro	ading network?	Yes No (dele	te either Yes or No)				
		If Yes, has confirmation of acceptance been Yes or No)	requested from t	that RCA? Yes	No (delete either				
		Note: Confirmation of acceptance from affe	cted RCA must b	e submitted prior to	occupying the site.				
		The removal of TTM measures must be in the	reverse order of esta	blishment, ie reverse ord	der for removal as per				
		<ul> <li>Tapers and delineation devices r</li> </ul>	nust only be placed o	nce all signs have been i	nstalled.,				
		<ul> <li>Remaining signs are placed in or</li> </ul>	der from the advance	e warning sign until the w	vorks end sign is				
		reached. The vehicle then makes	· · · · · · · · · · · · · · · · · · ·						
Removal		bidirectional carriageway to mak	e the next run. This p	process is continued unti	I the sign network is				
		complete.  o The first sign erected must be th	e advance warning si	gn					
		For level 2 roads where an AWVMS is used to	_		one side of the road				
		may be removed in a single pass.	replace the advance	warning sign, an signs on	Tone side of the road				
Proposed TSL	s (see T.	SL decision matrix for guidance)							
		TSL details as required	Times	Dates	Diagram ref. no.s				
	Appr	oval of Temporary Speed Limits (TSL) are in	(From and to)	(Start and finish)	(Layout drawings				
		of Section 6 of Land Transport Rule: Setting			or traffic				
	(	of Speed Limits 2017, Rule 54001/2017			management				
		(List speed, length and location)			diagrams)				
	for mot	orary maximum speed limit of <b>30</b> km/h is hereby fixed for vehicles travelling over the length of <b>300</b> m — In to be identified and recorded as required in Onsite is daily.	24hrs	09/03/22 to 09/03/23	Refer to TMD layouts				
Attended day/night		restrictions (TSL's) to be appropriate to the type of the activity and the condition of the road surface.							
	TSL LOC RECORI	CATION TO BE RECORDED WITHIN COPTTM ON SITE D							
	TSL mat	trix to be used prior to TTM installation.							
	for mot	orary maximum speed limit of 30km/h is hereby fixed or vehicles travelling over the length of 300m — n to be identified and recorded as required in Onsite s daily.	24hrs	09/03/22 to 09/03/23	Refer to TMD layouts				
		restrictions (TSL's) to be appropriate to the type of eactivity and the condition of the road surface.							
	TSL LOC RECORI	CATION TO BE RECORDED WITHIN COPTTM ON SITE D							
	TSL mat	trix to be used prior to TTM installation.							
	Will th	ne TSL be required for longer than 12 months	?						
TSL duration	If yes,	attach the completed checklist from section is sees for TSLs to this TMP.	-18: Guidance or	n TMP Monitoring	No				
		CAR R840118							

Ben Turner

CAR: R840118

### Positive traffic management measures

- Side friction utilized
- TSLs in stalled
- Lane widths reduced
- Egress to and from site to be controlled by STMS/Traffic Controllers. Delineation to be placed to suit egress locations
- Advanced warning Utes to be utilized in high risk areas.
- · Advanced warning Utes to be utilized for closures of bridges and as advance warning for sites when required.
- No manual Stop/Go operations are to be carried out, eStops MUST be used instead.

Cone Spacing Reduced to 2.5m to Increase Effectiveness



SIDE FRICTION CAN BE USED BY THE PRACTICING STMS TO CREATE A TUNNEL EFFECT WHILST STILL MAINTAINING THE REQUIRED LANE WIDTH

Minimum Lane Width Maintained As Per Temporary / Permanent Speed Restrictions

The Longitudinal Lenght Of The Side Friction Depends On The Lenght Of The Area Required For Reduced Speed

## **Contingency plans**

# Generic contingencies for:

- · major incidents
- incidents
- pre planed detours.

Remove any options which do not apply to your job

## **Major Incident**

A major incident is described as:

- Fatality or notifiable injury real or potential
- Significant property damage, or
- Emergency services (police, fire, etc) require access or control of the site.

## Actions

The STMS must immediately conduct the following:

- stop all activity and traffic movement
- secure the site to prevent (further) injury or damage
- contact the appropriate emergency authorities
- render first aid if competent and able to do so
- notify the RCA representative and / or the engineer
- under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so
- re-establish TTM and traffic movements when advised by emergency authorities that it is safe to do so
- Comply with any obligation to notify WorkSafe.

# **APPROVED**

CAR R840118 Ben Turner

STMS Number 87065



CAR: R840118

### Incident

An incident is described as:

- excessive delays real or potential
- minor or non-inquiry accident that has the potential to affect traffic flow
- structural failure of the road.

#### **Actions**

The STMS must immediately conduct the following:

- stop all activity and traffic movement if required
- secure the site to prevent the prospect of injury or further damage
- notify the RCA representative and / or the engineer
- STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so
- re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.

### **Detour**

If because of the on-site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be designed. This is likely for:

- excessive delays when using an alternating flow design for TTM
- redirecting one direction of flow and / or
- total road closure and redirection of traffic until such time that traffic volumes reduce and tailbacks have been cleared.

The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered.

The detour and route must be designed including:

- pre- approval form the RCA's whose roads will be used or affected by the detour route
- ensure that TTM equipment for the detour signs etc are on site and pre-installed.

### **Actions**

When it is necessary to implement the preplanned detour the STMS must immediately undertake the following:

- Notify the RCA and / or the engineer when the detour is to be established
- Drive through the detour in both directions to check that it is stable and safe
- Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced and tailbacks have cleared
- Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.

## Note also the requirements for no interference at an accident scene:

In the event of an accident involving serious harm the STMS must ensure that nothing, including TTM equipment, is removed or disturbed and any wreckage article or thing must not be disturbed or interfered with, except to:

- save a life of, prevent harm to or relieve the suffering of any person, or
- make the site safe or to minimise the risk of a further accident; or
- maintain the access of the general public to an essential service or utility, or
- prevent serious damage to or serious loss of property, or
- follow the direction of a constable acting in his or her duties or act with the permission of an inspector.

**APPROVED** 

CAR R840118 Ben Turner

STMS Number 87065



CAR: R840118

Other contingencies to be identified by the applicant

(i.e. steel plates to quickly cover excavations)

### Weather

Depending on the activity, works may be cancelled if raining.

# Excess traffic delays (more than 5 minutes)

In the event of congestion positive measures will be implemented, ie opening lane widths, removing visual distractions from site, stopping works until congestion has eased or removal of the closure. Utilising network VMS boards to advise motorists of delays ahead.

## **Work running late**

Hold points, milestones and 'last safe moments' will be utilised throughout the operation to ensure closure removal times are not breached. In the event of breakdown or unforeseen circumstance, the contingency of 'excess traffic delays' above will apply along with informing the RCA immediately.

## **Emergency Vehicle Access / Movements or On Site Emergency**

Emergency vehicles given the right of way at all times and will be assisted through closure or the use of the TM vehicle if appropriate and required.

Emergencies onsite or nearby will first be made safe, then if appropriate moved from any live lanes, then attended to in detail with an emergency modified TTM setup by the STMS if required.

- All patches to be temp sealed if a permanent reinstatement is not possible on the day and site to be made safe before leaving the site.
- Steel plates are to be used to cover all excavations if not possible to backfill on the day.

Authorisations							
Parking restriction(s) alteration authority	Will controlled street parking be affected?	Yes	Has approval been granted?	Yes			
	RCA approval will be obtained as required for each Council						
Authorisation to work at	Will portable traffic signals be used or permanent traffic signals be changed?	Yes	Has approval been granted?	Yes			
permanent traffic signal sites	RCA approval will be obtained as required for each Council						
Road closure authorisation(s)	Will full carriageway closure continue for more than 5 minutes (or other RCA stipulated time)?	Yes	Has approval been granted?	Yes			
authorisation(s)	RCA approval will be obtained as required for each Council						
Bus stop relocation(s) – closure(s)	Will bus stop(s) be obstructed by the activity?	Yes	Has approval been granted?	Yes			
	RCA approval will be obtained as required for each Council						

APPROVED

CAR R840118 Ben Turner



CAR: R840118

AGENCY	and/or RCA contrac	ct reference
Authorisation to use portable traffic signals	Make, model and description/number	NZ eStop — CoPPTM Certified —  https://www.nzta.govt.nz/assets/resources/code-temp-traffic- management/docs/NZ-eSTOP-Service-and-Operations-Manual-2019- v7.40-with-warranty.pdf  Or; Model#  • 627 - 1, 627 - 2  • 628 - 1, 628 - 2  • 629 - 1, 629 - 2  • 630 - 1, 630 - 2  • 631 - 1, 631 - 2  • 632 - 1, 632 - 2  Yes  The eSTOP™ has been tested and certified compliant in accordance with the New Zealand Transport Agency (NZTA) Technical Note — Portable Traffic Signal Systems, Version 3
		: November 2015.
EED		
Is an EED applicable?	No	EED attached? N/A
Delay calculations/t	rial plan to determine po	tential extent of delays
At the request of TMC.		

# At the request of TMC.

# **Public notification plan**

**Public notification plan** 

- Local Council to be advised where work will impact on their road network.
- Letter drops to surrounding businesses and residents as required
- Where works require, advance warning of works will take place. Each council to determine the media release to be issued.
- Notification to be by means of the weekly roadwork's report as advised to relevant council
- Emergency services, Bus companies to be notified where necessary

attached?		No			
On-site monitoring pla	an				
Attended (day and/or night)	The Le This time abser The assigned L they will not be	evel 1 STMS may leave the site area in order to gain access to his site to conduct a full check.  In the must not exceed 30 minutes.  Evel 1 STMS will not be in charge of any other closures (including active or inactive shoulder closures) as a able to maintain the required supervision of those sites given the requirement to maintain 100% presence ups to do site checks) on this site.			
Unattended (day and/or night)	Site checks: Weekdays – 1 Weekends – 1 Adverse weath	•			

Method for recording daily site TTM activity (eg COPTTM on-site record)

CAR R840118 Ben Turner STMS Number 8706



CAR: R840118

- Hazard ID sheet
- QA sheet
- Tailgate
- Pre-Start
- An onsite daily record of hourly site checks

## Site safety measures

- As per the SAFE, HEALTH and ENVIRONMENTAL Pre-Start Tailgate which is done by the shift foreman/ supervisor for the job.
- All personnel on site to comply with Fulton Hogan and Waka Kotahi standards.
- All personnel on site to exit the site as per the STMS instruction/ briefing
- No unauthorized personnel to be on site
- All personnel on site to wear the correct PPE and equipment.
- · All vehicles will have their flashing beacons turned on when entering, leaving, installing & removing TTM closures.
- A safe evacuation location to be identified at this briefing.
- Any site visitors must be escorted at all times by a person who has completed the full induction, they are able to observe the works only.
- A TM Vehicle may be located directly behind work site
- In the event of a closure breach (police chase, accidental breach etc.) TTM team to use RT's and notify all workers within the site to step back and get to safety ASAP.

Temporary safety	arrier system worksite? Independently reviewed as being fit for p	igner and	N/A		
parrier system	Statement from temporary safety barrier in		stallation designer attached	N/A	

### Other information

- Signs to be erected clear of footpaths and cycle ways with at least 0.8 meters of clear road to allow safe egress of cyclists where possible.
- Where sockets have been installed off the road to allow for temporary warning signs to be erected, these shall be used.
- Permanent signs conflicting with the TTM shall be covered for the duration of the TTM as required.
- All vehicles to travel in the direction of traffic flow.
- The minimum lane width will be maintained at all times, for traffic to pass, unless a diversion is in place.
- Variations will be covered by the Generic TMP.
- · All maintenance operations will take place under Traffic Control department to this plan. A number of specific exceptions are detailed below
- Mobile Closures no more than 10mins
- Semi Static Closures no more than 1hr
- Gating of all Signs may not be able to be achieved due to topography of site or lane widths, where this occurs the STMS is to determine if additional signage is to be installed as advance warning or if the sign spacing can be increased to allow the signs to be installed in locations that will allow them to be gated. This is up to the discretion of the STMS.

Use of Mobile Closures or Rolling Blocks to install static closures

Generic layout diagram	ns
Number	Title

**APPROVED** 

CAR R840118 Ben Turner

Section E. appendix A. Traffic management plans

Page 9



CAR: R840118

	<u> </u>
F2.1	Footpath diverted onto berm behind working space (first preference)
F2.2	Footpath diverted onto berm between working space and carriageway (second preference)
F2.3	Footpath diverted onto carriageway (third preference)
F2.4	Footpath closed – permanent speed less than 65km/h (fourth preference)
F2.5	Shoulder and roadside activities - work on berm and/or footpath permanent speed less than 65km/h
F2.6	Shoulder and roadside activities – Work in parking lane permanent speed less than 65km/h
F2.7	Shoulder and roadside activities – shoulder closure
F2.8	Cycle lane - Traffic not crossing road centre diverted cycle lane
F2.9	Cycle lane - Traffic crossing road centre diverted cycle lane - coned lane control
F2.10	Cycle lane - Traffic not crossing road centre cycle lane closed
F2.11	Two-way two-lane traffic not crossing road centre
F2.12	Two-way two-lane Traffic not crossing road centre signs on median
F2.13	TWO-WAY TWO-LANE ROAD Traffic crossing road centre Two lane diversion
F2.14	TWO-WAY TWO-LANE ROAD Single-lane alternating flow Manual traffic control (STOP/GO or STOP/SLOW)
F2.15	TWO-WAY TWO-LANE ROAD All traffic stopped temporarily Manual traffic control (STOP/GO or STOP/SLOW)
F2.16	TWO-WAY TWO-LANE ROAD Single-lane (traffic volume less than 1000vpd - 80vph) Give way control
J2.16a	TWO-WAY TWO-LANE ROAD Short no exit road
F2.17	TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable traffic signals
F2.18	TWO-WAY TWO-LANE ROAD Work in centre of road
J2.18a	TWO-WAY TWO-LANE ROAD In centre of road with median, signs on median
F2.19	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Road works on side road after intersection - TSL on side road Traffic not crossing road centre
J2.19a	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Major obstruction close to intersection Allows shorter sign spacings and MTC operation
F2.20	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Road works on side road after intersection - TSL on main road Traffic not crossing road centre
J2.20a	TWO-WAY TWO-LANE ROAD - Intersection or roundabout After intersection - Traffic not crossing road centre
J2.20b	TWO-WAY TWO-LANE ROAD - Intersection or roundabout After intersection - Traffic crossing road centre
J2.20c	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Before intersection - Traffic not crossing road centre
J2.20d	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Before intersection - Traffic crossing road centre
J2.20e	TWO-WAY TWO-LANE ROAD - Intersection or roundabout On median near intersection
F2.21	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Work in middle of intersection
J2.21a	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Work on existing roundabout
F2.22	TWO-WAY TWO-LANE ROAD - Intersection or roundabout Closure at corner of an intersection Manual traffic control (Stop/Go or Stop/Slow)
F2.23	TWO-WAY TWO-LANE ROAD - Road closures and detours Road closure Temporary route around a hazard or workspace
F2.24	TWO-WAY TWO-LANE ROAD - Road closures and detours Road closure - detour route Example
J2.25a	TWO-WAY TWO-LANE ROAD - Road closures and detours Partial carriageway closure and detours - One way Example

Contact details					
	Name(PPROVE	24/7 contact number	CoPTTM ID	Qualificatio n	Expiry date

Ben Turner



CAR: R840118

AGENCY	aliu/of NGA contract i	Ciciciic				
	Daniel Paulo		021 949 871	N/A	N/A	N/A
Principal	Welli Wate	ngton r				
	Darren Varcoe		027 839 5693	25161	L2/3 NP	06/09/22
тмс	CAPITAL JOURNEYS OPUS Fulton Hogan					
	Ben Turner		027 582 5211	87065	STMS (AB) -NP	23/11/24
тмс	SOUTH V DISTRIC Kia Reretah	WAIRARAPA T COUNCIL ii Tātau			··	
	Adam Mattsen		021 572 916	N/A	N/A	N/A
Engineers' representative	Welli Wate	ngton r				
	Daniel Paulo		021 949 871	N/A	N/A	N/A
Contractor	Welli Wate	ngton r				
	TBC – prior to work star					
	Daniel Paulo (Wellington Water A Tane Te Moana-Evans (FH) as inte		021 949 871	-	- 2/2 ND	- 05 /11 /22
STMS	Richard Te Aonui (FH 2nd) as inte	027 203 2054 027 403 9100	53875 38138	2/3 NP 2/3 P	05/11/22 09/04/22	
	Vena Lamsam (ATMS) as interim of Bux Manuseuga (PTS) as interim of	021 767 165 027 836 5243	39930	2/3 P	11/01/22	
TC	Same as above STMS details		-	-	-	-
	Emergency Services		*555 or 111	N/A	N/A	N/A
	WTOC – Signals & Cameras		0800 869 286		1915	
Others as required	Metlink/GWRC Bus –Services Disr	uptions Team	0800 801 700			
TMP preparation						
	Kasiano Mita	23/02/22	Clip	106772	L2/3 NP	02/03/24
Preparation	Name (STMS qualified)	Date	Signature	ID no.	Qualificati on	Expiry date
This TMP meets Co	PTTM requirements		Number	of diagram	s	34
TMP returned for						
TMP returned for correction (if required)	Name	PPROPE	Signature	ID no.	Qualificati on	Expiry date



CAR:	R8402	118
------	-------	-----

Temporary safety barrier system	The attached temporary road safety be reviewed as being fit for purpose	ndently	Yes No Not required			
TMP Approved	Ben Turner	25/2/22	hr-	87065	STMS AB np	23/11/24
Tivir Approved	Name	Date	Signature	ID no.	Qualificati on	Expiry date
Acceptance by TMC (only						
required if TMP approved by	Name	Date	Signature	ID no.	Qualificati on	Expiry date

# Qualifier for engineer or TMC approval

Approval of this TMP authorises the use of any regulatory signs included in the TMP or attached traffic management diagrams.

This TMP is approved on the following basis:

- 1. To the best of the approving engineer's/TMC's judgment this TMP conforms to the requirements of CoPTTM.
- 2. This plan is approved on the basis that the activity, the location and the road environment have been correctly represented by the applicant. Any inaccuracy in the portrayal of this information is the responsibility of the applicant.
- 3. The TMP provides so far as is reasonably practicable, a safe and fit for purpose TTM system.
- 4. The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site.

Notification to TMC prior to occupying worksite/Notification completed							
Type of notification to TMC required	Notification to be by means of the weekly roadwork's report as advised to relevant RCA's	Notificatio n completed	Date Time	-			

**APPROVED** 

CAR R840118 Ben Turner

Traffic control devices manual part 8 CoPTTM



TMP or generic plan reference

ON-SITE REG	CORD must be retained with TMP for 12	months.					Today's date		
Location	Road names(s):		House number/RPs	:		,	Suburb:		
details									
Working sp	ace								
Person responsible for working									
space	Name			Signat	ture				
Where the STN	MS/TC is responsible for both the v	vorking	space and TTM they s	ign abo	ove and ir	n the	appropriate TTM b	ox below	
TTM									
STMS in charge of									
TTM	Name		TTM ID Number	Warra	nt expiry d	late 3	Signature		Time
Worksite handover									
accepted by replacement	Name		ID Number	Warra	nt expiry d	late 3	Signature		Time
STMS	Tick to confirm handover briefing completed								
Delegation									
Worksite									
control accepted by	Name		ID Number	Warrant expiry date S		Signature		Time	
TC/STMS-NP	Tick to confirm briefing completed				1. 7 -		- <b>0</b>		
Temporary	speed limit								
Street/road na	ame (RPs or street numbers):	,	TSL action	Date:	Т	ime:	TSL speed:	Length of	TSL (m):
		-	TSL installed						
F	<b>T</b> .	-	TSL remains in place						
From:	To:		TSL removed					 	/ \
Street/road na	ame (RPs or street numbers):		TSL action	Date:	T	ime:	TSL speed:	Length of	TSL (m):
			TSL installed TSL remains in place						
From:	To:	-	TSL removed						
Street/road na	ame (RPs or street numbers):		TSL action	Date:	Т	ime:	TSL speed:	Length of	TSL (m):
			TSL installed						
		-	TSL remains in place						
From:	To:		TSL removed						
Street/road na	nme (RPs or street numbers):		TSL action	Date:	Т	ime:	TSL speed:	Length of	TSL (m):
		F	TSL installed						
_			TSL remains in place						
From:	То:	<del>  /\</del> !	TSL removed/ED						
		Ben Tu							
		SUVIS	Number 87065						

Traffic control devices manual part 8 CoPTTM

Section E/appendix A:Traffic management plans Page 13



TMP	or	generic	plan	reference	:e
	•	gonono	PIGII		


Maulasita was wita wiwa	
Worksite monitoring	

TTM to be monitored and 2 hourly inspections documented below.

Items to be inspected	,	TTM set-up	2 hourly check	2 hourly check	2 hourly check	2 hourly check	2 hourly check	TTM removal
High-visibility garment wo	orn by all?							
Signs positioned as per	ГМР?							
Conflicting signs covered	1?							
Correct delineation as pe	er TMP?							
Lane widths appropriate?	?							
Appropriate positive TTM	1 used?							
Footpath standards met?	)							
Cycle lane standards me	t?							
Traffic flows OK?								
Adequate property acces	ss?							
Barrier deflection area is	clear?							
Add others as required								
Time inspection comple	eted:							
Signature:								
Comments:								
Time Adj	justment m	ade and reas	on for change					
			APPR	OVED				
			CAR R840118 Ben Turner		_			

STMS

STMS Number 87065



### **FOOTPATH**

Footpath diverted onto berm between working space and carriageway Second preference

rent

¥ +

F2.2 Level 1

### Notes

- Minimum pedestrian footpath widths:
  - Residential/Rural/Suburban Centre - 1.2m
  - CBD 2m
- Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass
- Temporary footpath surfaces must be suitable for footpath users
- 4.Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 5.Use barrier or safety fence to delineate the traffic side of the footpath, or at attended worksites cones connected with cone bars can be used to delineate the traffic side of the footpath for a short period of time (not for use on state highways)
- 6. There must be a lateral safety zone between the traffic side of the footpath and the live lane:
  - 0.5m for barrier
  - 1m for safety fence or cone bars
- This TMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane

# APPROVED

CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council

Footpath


# **FOOTPATH** Footpath diverted onto carriageway

Third preference


Level 1


## Notes


- Minimum pedestrian footpath widths:
  - Residential/Rural/Suburban Centre - 1.2m
  - CBD 2m
- 2. Where the length of the temporary footpath exceeds 20m, these widths may have to be increased so footpath users do not have to wait to pass
- 3.Use safety fence to enclose the working space, or at attended worksites, cones connected with cone bars can be used to enclose the working space but only for a short period of time Note: Cone bars are not recommended where heavy equipment (eg a digger) is being used. A safety fence is preferred in these cases
- 4. Use barrier or safety fence to delineate the traffic side of the footpath, or at attended worksites cones connected with cone bars can be used to delineate the traffic side of the footpath for a short period of time (not for use on state highways)
- 5. There must be a lateral safety zone between the traffic side of the footpath and the live lane:
  - 0.5m for barrier
  - 1m for safety fence or cone bars
- Use kerb ramps to assist mobility vehicles, pushchairs, etc.
- 7.At night-time, corners of safety fence may be illuminated with flashing amber warning lights
- 8.ThisTMD must be used in conjunction with appropriate TTM for any work carried out on the shoulder or in the live lane




Ben Turner STMS Number 87065 South Wairarapa District Council











# SHOULDER AND ROADSIDE ACTIVITIES Shoulder closure Notes 1.A 10m taper is allowed where shoulder width is less than 2.5m 2.\*For shoulders exceeding 2.5m width, apply the following calculation; calculation of taper length for lateral shift of less than 3.5m is: WxG 3.5 TG2 W = Width of shoulder G = Taper length in metres from the level 1 layout distance table 8 **APPROVED** CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council











F2.17

# TWO-WAY TWO-LANE ROAD Single-lane alternating flow Portable traffic signals


# Notes


- Provide details of make and model of portable traffic signals in the TMP
- Install temporary limit lines (must be able to be removed upon completion) or use RP61/RP62 signs

STOP ON RED SIGNAL STOP HERE ON RED SIGNAL

- Approved temporary speed humps may also be used. Consider use of MTC while speed humps are installed
- A 30m return taper at the end of the closure is mandatory
- Cones are required on edge of the temporary lane opposite closure if road is not well defined
- Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- Use PN11 No Stopping signs, if necessary
- Minimum 5 cones in cone threshold at:
  - 2.5m centres less than 65km/h
  - 5m centres more than 65km/h
- The T144 30km/h AHEAD sign is optional








# TWO-WAY TWO-LANE ROAD Single-lane alternating flow Manual traffic control (STOP/GO or STOP/SLOW)

# F2.14 Level 1

#### Notes


- Extend or place extra advance warning signs towards on-coming traffic beyond any expected traffic queues
- A 30m return taper at the end of the closure is mandatory
- Cones are required on edge of the temporary lane opposite closure if road is not well defined
- To allow heavy vehicles to manoeuvre, cones in the channel must be offset by at least 10m where the direction changes. Refer C8.2.12
- Use PN11 no stopping signs, if necessary
- MTC with RP4/RP41
   STOP/GO or
   RP4/RP42
   STOP/SLOW paddle on
   road shoulder located
   between 1st and 2nd
   cone in the cone
   threshold closest to the
   working space
- Minimum 5 cones in cone threshold at:
  - 2.5m centres less than 65km/h
  - 5m centres more than 65km/h
- Refer to C10.2.3 MTC essentials for further information
- Delays cannot exceed the time approved by the RCA (normally 5 to 10 minutes)
- 10.The T144 30km/h AHEAD sign is optional



#### TWO-WAY TWO-LANE ROAD All traffic stopped temporarily Manual traffic control (STOP/GO or STOP/SLOW) Level 1 1. Closure period not to exceed the limit set or approved by the RCA PAPTIANT Extend advance 30,22 warning signs towards on-coming traffic TG2 beyond any expected traffic queues U MTC with RP4/RP41 STOP/GO or RP4/RP42 STOP/SLOW paddle O RSITTON on road shoulder located between 1st 30 and 2nd cone in the RS1/RS2/ RS1/RS2/ cone threshold closest **RS3** RS3 to the working space Minimum 5 cones in cone threshold at: 2.5m centres - less than 65km/h 5m centres - more than 65km/h MTCs must show same message to oncoming traffic (eg STOP/STOP or GO/GO) 6. Refer to C10.2.3 MTC essentials for further information 7. When road users are passing the working RS3 RS3 O RSI/RSZ/ RSINESSI space in alternating flow, all construction 30 equipment must be stopped on same side RS1/TG1 RS1/TG1 of the road if there is no separation from the live lane Where damage is C likely to occur to 162 passing traffic eq during sealing, traffic must be stopped in 30.00 both directions T1A/T144 The T144 X0km/h AHEAD sign is optional APPR CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Road works on side road after intersection - TSL on side road Traffic not crossing road centre

F2.19



### Notes

- 1. Sign spacing of TSL at the intersection can be reduced as per the table shown below
- 2. Where minimum dimensions cannot be achieved TMD F2.20 is to be used
- "Calculation of taper length for lateral shift of less than 3.5m is:

WxG W = Width of lateral shift

3.5 G = Taper length in metres from the level 1 layout distance table

 If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end

Use TSLs as required by TSL decision matrix

The T144 30km/h AHEAD sign is optional

Speed (PSL)	Intersection to TSL	TSL to taper	Total	
<50km/h	15m	15m	30m	
60km/h	15m	25m	40m	
>70km/h	15m	40m	55m	

# **APPROVED**

CAR R840118
Ben Turner
STMS Number 87065
South Wairarapa District Council

# TWO-WAY TWO-LANE ROAD In centre of road with median, signs on median

J2.18a

### Notes

- Use this diagram if signs will not be visible on left-hand side of road, or if it is safer to place signs on median and this will not interfere with turning traffic movements
- Where a median exists which is more than
   1.5m wide, the signs may be positioned on the median. Signs must be placed back-to-back unless on a solid median
- Where there is a solid median, signs are not required in the opposing direction
- Cones are required on edge of the temporary lane opposite closure if road is not well defined
- Calculation of taper length for lateral shift of less than 3.5m is:


WxG

3.5

W = Width of lane

G = Taper length in metres from the level 1 layout distance table


- Use PN11 No Stopping signs, if necessary
- Use TSLs if required by TSL decision matrix
- The T144 X0km/h AHEAD sign is optional






# **APPROVED**

CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council



# TWO-WAY TWO-LANE ROAD Short no exit road

J2.16a





### Notes

- 1. T1A sign to be placed at least 15m from the intersection
- 2. Where less than B, T1A/T135 and TG2 signs required on main road
- 3. Working space to be less than 100m
- Signage is not required past the worksite where there is less than 3 x B from the end of the working space to the end of the road

# **APPROVED**


CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council





# **APPROVED**

CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council




## Notes

- 1. \*Calculation of taper length for lateral shift of less than 3.5m is:
  - WxG W = Width of lateral shift
  - 3.5 G = Taper length in metres from the level 1 layout distance table
- If traffic likely to cross the centreline, place cones on the centreline with RD6L signs at each end
- 3. Use TSLs as required by TSL decision matrix
- 4. The T144 X0km/h AHEAD sign is optional

## **APPROVED**

CAR R840118
Ben Turner
STMS Number 87065
South Wairarapa District Council




# APPROVED

Ben Turner STMS Number 87065 South Wairarapa District Council

25 February 2022

CAR R840118



- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. Taper length may be reduced by adding a RD6R sign
- \*Calculation of taper length for lateral shift of less than 3.5m is:

W x G 3.5

W = Width of Shoulder G = Taper length in metres from the level 1 layout distance table

- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional


# **APPROVED**

CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council

#### STATIC OPERATIONS

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Before intersection - Traffic not crossing road centre

J2.20c



#### Notes

1. This diagram may be used at a T intersection by removing any one of the roads



 \*Calculation of taper length for lateral shift of less than 3.5m is: W x G

3.5

W = Width of Shoulder G = Taper length in metres from the level 1 layout distance table


- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional

# **APPROVED**

CAR R840118
Ben Turner
STMS Number 87065
South Wairarapa District Council

TWO-WAY TWO-LANE ROAD - Intersection or roundabout Before intersection - Traffic crossing road centre

J2.20d



#### Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. \*Calculation of taper length for lateral shift of less than 3.5m is:

#### WxG

3.5

W = Width of lane G = Taper length in metres from the level 1 layout distance table


- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional

# **APPROVED**

CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council

## TWO-WAY TWO-LANE ROAD - Intersection or roundabout Work in middle of intersection






## Notes

- This diagram may be used at a T intersection by removing any one of the roads
- Signs and layout shown in the box at the bottom of the diagram is to be repeated on each approach
- 3. RD6L signs are not required at an existing roundabout
- Cone tapers are optional at existing roundabouts
- 5. Lane widths, F, may need to be increased to allow for turning movements of larger vehicles
- Use TSLs if required by TSL decision matrix
- 7. The T144 X0km/h AHEAD sign is optional

STMS Number 87065

South Wairarapa District Council



- 1. This diagram may be used at a T intersection by removing any one of the roads
- 2. RD6L signs not required at an existing roundabout which already has RD6Ls
- 3. Lane widths, F, may need to be increased to allow for turning movements of larger vehicles
- Use TSLs if required by TSL decision matrix
- 5. The T144 X0km/h AHEAD sign is optional

STMS Number 87065

South Wairarapa District Council


## **F2** www.invarion.com TWO-WAY TWO-LANE ROAD - Road closures and detours Road closure Temporary route around a hazard or workspace Level 1 Notes 1. Use TSLs if PAPT/APT required by TSL CARRO X decision matrix 2. To allow heavy TG2 vehicles to RSI/TG1 RSITTGE C manoeuvre, cones in the channel must be offset by at least 10m where the RS1/RS2/ RS1/RS2/ RS3 RS3 direction changes. C 8 Refer C8.2.12 3. On roads with a permanent speed 2 X G limit of 100km/h. cones are required from the TSL to the N20-2 taper if the speed is RD3 reduced by more than 30km/h 4. The T144 X0km/h AHEAD sign is optional W20-2 %0 C RS3 RS3 RSINESS RSI/RSZ/ RS1/TG1 RS1/TG1 C 162 **APPRO** CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council Call SWDC to approve before use


# F2.24 www.invarion.com TWO-WAY TWO-LANE ROAD - Road closures and detours Road closure - detour route Level 1 Example Notes 1. Block access to road with barricade 2. If a longer term site, use chevron sight board to direct traffic W20-2 C **1086** TDA1 O O O SOI **APPROVED** CAR R840118 Ben Turner STMS Number 87065

25 February 2022

South Wairarapa District Council

Call SWDC to approve before use





## Notes

- 1. This diagram may be used at a T intersection by removing any one of the roads
- \*Calculation of taper length for lateral shift of less than 3.5m is:

## W x G 3.5

W = Width of lane G = Taper length in metres from the level 1 layout distance table

- 3. Install shifting taper to move road users into the new alignment
- 4. Use TSLs if required by TSL dedision matrix
- 5. The T144 X0km/h AHEAD sign is optional V L


CAR R840118

STMS Number 87065

South Wairarapa District Council

www.invarion.com

TWO-WAY TWO-LANE ROAD - Road closures and detours Partial carriageway closure and detours - One way Example J2.25a



#### Notes

- 1. Signpost all intersections to return diverted traffic back to normal/intended route:
  - . Use TD3A, B, C route signs to indicate detour ahead
  - Use appropriate TD(A, B, C) 1, 2, 3, 4, 5, 6 route signs before each intersection
  - Use TD5 signs to advise end of detour.
- 2. Detour route plan required with this layout



# **APPROVED**

CAR R840118 Ben Turner STMS Number 87065 South Wairarapa District Council