

Maintenance Alliance Performance Report FY2024-25

These two cover pages have been created to provide clarity around how to read and interpret the report.

What is the Alliance?

The Alliance refers to the partnership agreement between Wellington Water and Fulton Hogan to work together to maintain the network.

Purpose of Maintenance Alliance Performance Report:

This report (formerly referred to as the Operations and Maintenance Alliance Performance Report), is used to track and measure the work delivered by the Alliance. This report aims to support or enable:

- an increase in trust, transparency, and accessibility of information related to the Alliance's performance
- alignment between our key performance measures and our overall strategic objectives
- measurement of our progress towards our objectives
- insights to enable targeted investment and decision making.

How was each measure selected?

These measures were selected as key indicators to track Alliance work delivery and value for money. Accurate data and job quality are key measures of success for the Alliance.

What is data confidence?

Data confidence refers to how robust, traceable and auditable the data is, based on the processes and systems used to collect it. We use the Taumata Arowai Measure Confidence Matrix to express our data confidence levels.

How confident are we in our data?

This dashboard reflects data captured between July 2024 and June 2025. Our confidence in this data varies, with some measures highly reliable and others very uncertain. Improving our data and IT systems and processes has been identified as a key area of improvement for the Technology Systems Investment (TSI) programme, and as of October 2025 we have already made significant improvements to increase our confidence.

Below details the areas of low, medium and medium/high data confidence in the report to provide insight into why we do not have the highest level of confidence, and what we have done to increase our confidence.

Low confidence data

As of the end of June, our confidence in the **cost of maintenance** and **revisiting assets** was significantly weaker than it is today.

As of October, we have a high level of confidence in our data for both these measures as we have improved our systems and processes and can now view data at a more granular level.







Medium confidence data

Our data confidence level for **reactive backlog** reflects the fact that the backlog includes all jobs logged, which may include duplicates and private leaks. As of June, **enforcement actions and transgressions** did not have a formalised process for accurate reporting. This has now been amended.

Medium/high confidence data

Our **response and resolution times** are measured by our frontline crews manually timestamping within 500 metres of the job. At times, this has not been adhered to. This has become a strong focus for the crews and continues to consistently improve.

These two cover pages have been created to provide clarity around how to read and interpret the report.



Culture

Percentage of Improvement Culture Planned Started And Implemented

82%



Target Level of Service: 80%

Engagement Survey Results


78%

Target Level of Service: 74%

Planned Maintenance Completion




Reactive Backlog in Weeks




Note that the backlog is calculated based on crew surplus net productive hours per week: 65 hours for Wastewater and 172 for Water. The drainage backlog includes blockages and overflow jobs only.

Cost of Maintenance



Cost included: most expenses directly related to on-site repairs, such as traffic management, materials, plant, and sub-contractor costs and Reinstatement costs. The timing delay within Maximo means the average cost of a burst and leak is predicted to increase by another \$300 for June.




Planned maintenance cost is obtained from Fulton Hogan finance.

Average Monthly \$ Spent on Planned Maintenance vs. Reactive Maintenance (Opex) for FY24/25

Opex	FY24/25	Percentage
Planned \$	\$888,549.5	19%
Reactive \$	\$3,793,165	81%
Total %	\$4,681,714	100%

This includes all planned and reactive expenses (Opex) but excludes monitoring, investigations and Capex costs.



Proportion of Reactive \$ Spend on Revisiting Assets within 12 Months

FY24/25 Reactive Spend % Breakdown

Rework	3%
Repair	97%

3% of the reactive expenditure has been spent on revisiting and completing similar work for the period of FY24/25 that was measured.



Enforcement Actions & Transgressions

Drinking Water Standards for New Zealand's Transgressions Caused By Alliance Work


0
Transgressions for FY24/25

Enforcement Action Caused By Alliance Work


0
Enforcement Actions for FY24/25

% Desktop Audits Completed

97.9% Completed as at June





2.1% Outstanding as at June



This measure provides Wellington Water with assurance regarding the quality of the work orders and, consequently, the quality of the data within Maximo.

% Timestamp Completion within 500m of Job

15,072 Total Valid Jobs in FY24/25



Safety

Total Recordable Incident Frequency Rate

1.3

Target Level of Service: 5

Serious Incident Frequency Rate

0


Target Level of Service: 10

Water Safety Audit Improvements Closed Out


100%

Target Level of Service: 85%

Median Response & Resolution Times



This is the median response & resolution times across all councils for Urgent jobs.



This is the median response & resolution times across all councils for Non-urgent jobs.