

## **Seaview Wastewater Treatment Plant performance - September 2025**

Commentary Discharges	<b>Odour Complaints</b>	Items of significance	Odour Treatment Project	<b>Current status</b>	
The plant became non-compliant for both the 90-day geomean and 80th percentile for faecal coliforms in September but remains compliant for suspended solids and biochemical oxygen demand.  There was one consented wet weather discharge to the Waiwhetū Stream in September.	The plant received two odour complaints in September.	Effluent Non-compliance: Unplanned maintenance to the thermal dryer in September negatively impacted the biological process, requiring dewatered sludge to be loaded out whilst repairs were carried out. The thermal dryer is now back in operation with the process trend expected to improve in October.  Community Odour Monitors: Four of the five monitors have now been installed in the designated locations, with one still to be installed. The community website platform is expected to be available in October.	What has been completed: - 100% of the new milliscreen ducting has been installed - The new milliscreen building treatment unit and fans have been placed  Whats coming up: - Installation of the final community odour monitor to be completed - Complete new milliscreen odour treatment unit ducting and commission the new system - Progress remaining stage 2 construction works - Community Liaison Group Meeting – 22 October 2025	Non-compliant	