

Seaview Wastewater Treatment Plant performance - January 2026

Commentary	Discharges	Odour Complaints	Items of significance	Odour Treatment Project	Current status	
<p>Faecal coliforms is non-compliant for both the 90-day geomean and 80th percentile. Suspended solids is non-compliant on the 80th percentile. Biochemical oxygen demand is compliant with consent parameters.</p>	<p>There were three non-compliant discharges in January, two of which due to the UV system failure conveying to the coastal marine area. The other to the Waiwhetū Stream due to a mechanical failure at the effluent pump station.</p>	<p>There were three odour complaints received in January.</p>	<p>Effluent Non-compliance : Several asset failures over the previous couple of months have negatively impacted the biological process. However, the team at the plant are urgently addressing these failures to restore effluent compliance.</p>	<p>What has been completed:</p> <ul style="list-style-type: none"> - The new milliscreen odour treatment system was fully commissioned -The second Milliscreen and Biofilter fans were installed and commissioned -The main project works were completed. <p>What's coming up:</p> <ul style="list-style-type: none"> -Installation of the final community odour monitor -Independent assessment of the effectiveness of the Odour Control Project – Stages 1 and 2. 	<p>Non-compliant</p>	